

NEWCASTLE COAL INFRASTRUCTURE GROUP
COAL EXPORT TERMINAL

PROJECT APPROVAL (06_0009)
MODIFICATION APPROVAL (MOD2 06_0009)

COMPLIANCE TRACKING PROGRAM

REVISION L



April 2016

Document No. CTP-REVISION L.DOC

TABLE OF CONTENTS

<u>Section</u>		<u>Page</u>
1	INTRODUCTION	1
2	COMPLIANCE STATUS REVIEW	3
3	REPORTING OF COMPLIANCE STATUS TO THE DIRECTOR-GENERAL	4
4	INDEPENDENT ENVIRONMENTAL AUDIT	4
5	NON-COMPLIANCE RESPONSE MECHANISM	4

LIST OF TABLES

Table 1	Condition 5.1, Schedule 2 of Project Approval (06_0009)
Table 2	Schedule for Compliance Status Review Revisions

LIST OF FIGURES

Figure 1	Project Location
----------	------------------

LIST OF APPENDICES

Appendix A	Compliance Status Review
------------	--------------------------

1 INTRODUCTION

The Newcastle Coal Infrastructure Group (NCIG) Coal Export Terminal (CET) (the Project) is located on Kooragang Island in Newcastle, New South Wales (Figure 1). The Project includes the construction and operation of a CET up to 66 million tonnes per annum (Mtpa), including associated rail and coal handling infrastructure and wharf/shiploading facilities on the south arm of the Hunter River.

NCIG is the proponent of the Project and is a consortium of the following six companies:

- Banpu Public Company Limited;
- BHP Billiton Group;
- Peabody Energy Corporation;
- Whitehaven Coal Limited; and
- Yankuang Group Co. Ltd.


NCIG was granted Project Approval (06_0009) on 13 April 2007. Project Modifications were approved on 27 November 2007 and 13 May 2013. This Compliance Tracking Program (CTP) has been prepared in accordance with Condition 5.1, Schedule 2 of the Project Approval (06_0009). Table 1 indicates where each component of Condition 5.1, Schedule 2 of Project Approval is addressed within this CTP.

Table 1
Condition 5.1, Schedule 2 of Project Approval (06_0009)

Project Approval (06_0009) Condition	Section Addressed in this Document
5. COMPLIANCE MONITORING AND TRACKING	
Compliance Tracking Program	
<i>5.1 The Proponent shall develop and implement a Compliance Tracking Program to track compliance with the requirements of this approval. The Program shall include, but not necessarily limited to:</i>	This CTP
<i>a) provisions for periodic review of the compliance status of the project against the requirements of this approval;</i>	Section 2
<i>b) provisions for periodic reporting of compliance status to the Director-General;</i>	Section 3
<i>c) a program for independent environmental auditing at least annually, or as otherwise agreed by the Director-General, in accordance with ISO 19011:2002 - Guidelines for Quality and/ or Environmental Management Systems Auditing; and</i>	Section 4
<i>d) mechanisms for rectifying any non-compliance identified during environmental auditing or review of compliance.</i>	Section 5

The Project development phases included in the last 12 months include:

- **Construction of the high capacity optional inlet rail spur and rail sidings** – this includes construction and commissioning of the Rail Flyover. This Project has been completed in June 2015, providing the coal export terminal with a nominal capacity of 66 Mtpa. Approval was granted for this Project Modification on 13 May 2013



Condition 1.10, Schedule 2 of Project Approval (06_0009) provides for the progressive development of the required management plans and monitoring programs. Condition 1.10 relevantly states:

With the approval of the Director-General, the Proponent may prepare any management plan or monitoring program required by this approval on a progressive basis. Where a management plan and monitoring program is required before carrying out any development, or stage of development, the plans/programs may be prepared and submitted in relation to either discrete components of the project or for a specified time period.

In accordance with Condition 1.10, Revision A of this CTP addressed those requirements considered necessary to be in place prior to the commencement of construction.

The remainder of this CTP is structured as follows:

- Section 2: Details the Compliance Status Review.
- Section 3: Explains the reporting of compliance status to the Director-General.
- Section 4: Outlines the program for Independent Environmental Auditing.
- Section 5: Describes the Non-compliance Response Mechanism.

Supporting appendices to the CTP are as follows:

- Appendix A Compliance Status Review.

2 **COMPLIANCE STATUS REVIEW**

Periodic reviews of the Project’s compliance status against the requirements of Project Approval (06_0009) will be conducted in accordance with Condition 5.1(a), Schedule 2 of Project Approval (06_0009).

Project Approval (06_0009) contains general conditions relevant to the entire Project and specific conditions relevant to each of the development phases described in Section 1. This CTP will be reviewed and revised prior to the commencement of each of the development phases. Table 2 shows the current timing and responsibility for the compliance status reviews.

**Table 2
Schedule for Compliance Status Review Revisions**

Project Development Phase	Compliance Status Review Revision Timing	Responsibility	Status
Construction.	Prior to the commencement of construction of the Project and then six monthly thereafter. Note – compliance reviews include the Independent Environmental Audit.	NCIG Environmental Representative.	Complete
Operation.	Prior to the commencement of operation of the Project and then six monthly thereafter. Note – compliance reviews include the Independent Environmental Audit.	NCIG Environmental Representative.	Ongoing
CET progressive development.	Prior to each phase of progressive development of the Project.	NCIG Environmental Representative.	Complete
Construction of the high capacity optional inlet rail spur and rail sidings.	Prior to the commencement of construction of the high capacity optional inlet rail spur and rail.	NCIG Environmental Representative.	Complete

Beyond the above schedule, this Compliance Tracking document will have a minimum frequency of once per year.

3 REPORTING OF COMPLIANCE STATUS TO THE DIRECTOR-GENERAL

In accordance with Condition 5.1(b), Schedule 2 of Project Approval (06_0009), each revision of this CTP will be provided to the Director-General. The revised CTP will be provided to the Director-General within 1 (one) month of each compliance status review.

In addition, in accordance with Condition 6.4, Schedule 2 of Project Approval (06_0009), each revision of this CTP will be made available on the NCIG website. The revised CTP will be placed on the NCIG website within 1 (one) months of each compliance status review.

4 INDEPENDENT ENVIRONMENTAL AUDIT

An Independent Environmental Audit will be conducted on an annual basis (or as otherwise agreed by the Director-General) in accordance with Condition 5.1(c), Schedule 2 of Project Approval (06_0009). The Independent Environmental Audit will be conducted by a suitably qualified independent person and in accordance with *ISO 19011:2002 Guidelines for Quality and/or Environmental Management Systems Auditing*.

The first Independent Environmental Audit was conducted within 12 months of the commencement of construction. This has been conducted annually since, with the most recent Independent Environmental Audit conducted in November/December 2015.

In accordance with Condition 6.4, Schedule 2 of Project Approval (06_0009), the outcomes of the Independent Environmental Audit report will be made available on the NCIG website.

5 NON-COMPLIANCE RESPONSE MECHANISM

In accordance with Condition 5.1(d), Schedule 2 of Project Approval (06_0009), presented below is the Non-compliance Response Mechanism to be implemented in the event that a non-compliance with Project Approval (06_0009) is identified by a Compliance Status Review (Section 2) or Independent Environmental Audit (Section 4) or by the NCIG Environmental Representative. The objective of the Non-compliance Response Mechanism is to rectify any identified non-compliance. The NCIG Environmental Representative will be responsible for the implementation of the Non-compliance Response Mechanism.

The Non-compliance Response Mechanism process of identifying and rectifying a non-compliance with Project Approval (06_0009) will involve the following elements:

1. Identification of the Non-compliance

Non-compliances will likely be identified by a Compliance Status Review (Section 2), Independent Environmental Audit (Section 3) or by the NCIG Environmental Representative. The relevant details of the non-compliance will be recorded and relevant NCIG representatives will be notified by the NCIG Environmental Representative. The details of any non-compliance will be provided to the Director-General within 1 (one) month of the compliance status review.

2. Development of Management Strategy

A management strategy will be developed to determine appropriate actions and/or management measures that will be utilised to address the non-compliance to comply with Project Approval (06_0009). This may necessitate the need for further investigation of the particulars of the non-compliance and consultation with government authorities and relevant NCIG representatives. Appropriate actions and/or management measures will depend on the nature of the individual non-compliance. The proposed actions and/or

management measures that have been devised to rectify an identified non-compliance will be provided to the Director-General within 1 (one) month of the compliance status review.

3. Implementation

The implementation of the actions and/or management measures chosen in the management strategy process will be undertaken in a timely manner. The NCIG Environmental Representative will be responsible for the implementation of the selected actions and/or management measures. The implementation of actions and/or management measures determined to be most effective for the rectification of will typically occur within 1 (one) month of the compliance status review. Depending on the nature of the individual non-compliance the implementation of actions and/or management measures may take greater than 1 (one) month, however, in this situation, the Director-General will be consulted.

4. Review

A review of the Management Strategy and Implementation stages will be undertaken to determine if the identified non-compliance has been addressed and that compliance with Project Approval (06_0009) is now achieved. Where necessary, the Management Strategy phase of the protocol will be reviewed. A review of the effectiveness of implemented actions and/or management measures will be undertaken within two (2) months of their implementation and the outcomes of this review will be provided to the Director-General within 1 (one) month of this implementation review.

APPENDIX A

COMPLIANCE STATUS REVIEW

APPENDIX A
Compliance Review 06_0009

Approval Condition	Condition	Project Compliance Achieved?	Compliance Details April 2016	Compliance Status April 2016
Conditions noted with this colouring were amended as per Modification on 27 November 2007				
Conditions noted with this colouring were amended as per Modification on 13 May 2013.				
1.1	<p>The Proponent shall carry out the project generally in accordance with the:</p> <p>a) Major Projects Application 06_0009; b) <i>Environmental Assessment: Newcastle Coal Infrastructure Group Coal Export Terminal</i>, prepared by Resource Strategies Pty Ltd and dated July 2006; c) <i>Responses to Submissions</i>, prepared by Newcastle Coal Infrastructure Group and dated December 2006; and d) <i>Plan of subdivision titled Stage 1 Proposed Subdivision of Lot 122 DP 874949, Lot 2 DP 581473, Lot 6 DP 1015754 and Lots 71 and 74 DP 1119950, Stages 2 and 3 Proposed Subdivision of Lot 20 DP 262325 (surveyors reference HW43.01.03.00) prepared by Paul John Stvano and updated; and plan of subdivision titled Plan of Subdivision of Lot 122 DP 874949, Lot 2 DP 581473, Lot 6 DP 1015754 and Lots 71 and 74 DP 1119950 (surveyors reference HW43.01.03.00) prepared by Paul John Stvano and dated 2 November 2007;</i></p> <p>e) modification application MP 06_0009 MOD 2 and supporting document titled <i>Newcastle Coal Infrastructure Group Coal (NCIG) Export Terminal Rail Flyover Modification Environmental Assessment</i> prepared by NCIG and dated June 2012, as modified by the Response to Submissions document prepared by NCIG and dated 6 December 2012; and f) the conditions of this approval.</p>	Yes - Ongoing	NCIG is conducting development in accordance with the documents listed in Condition 1.1.	NCIG is conducting development in accordance with the documents listed in Condition 1.1.
1.2	<p>In the event of an inconsistency between:</p> <p>a) the conditions of this approval and any document listed from condition 1.1a) to 1.1e) inclusive, the conditions of this approval shall prevail to the extent of the inconsistency; and b) any document listed from condition 1.1a) to 1.1e), the most recent document shall prevail to the extent of the inconsistency.</p>	Yes - Ongoing	NCIG have not identified any inconsistency in the documents listed in Condition 1.1.	NCIG have not identified any inconsistency in the documents listed in Condition 1.1.
1.3	<p>The Proponent shall comply with any reasonable requirement(s) of the Director-General arising from the Department's assessment of:</p> <p>a) any reports, plans or correspondence that are submitted in accordance with this approval; and b) the implementation of any actions or measures contained in these reports, plans or correspondence.</p>	Yes - Ongoing	NCIG will comply with any reasonable requirement(s) of the Director-General in accordance with Condition 1.3.	NCIG have complied with all requested requirements of the Director-General in accordance with Condition 1.3.
1.4	<p>This approval shall lapse five years after the date on which it is granted, unless the works the subject of this approval are physically and substantially commenced on or before that time.</p>	Yes - Ongoing	Project Approval (06_0009) was granted on 13 April 2007 and therefore has not lapsed.	The Project Approval (06_0009) remains current as at April 2013.
1.5	<p>The project shall be limited to a maximum export capacity of 66 million tonnes of coal per annum.</p>	Yes	The export capacity for the Stage 2F of the NCIG development is 66 million tonnes per annum.	The NCIG development will not exceed the approved export limit of 66 million tonnes per annum.
1.6	<p>The Proponent may only proceed to construct the infrastructure marked as High Capacity Optional Inlet Rail Spur and Rail Sidings upon receipt of the Director-General's satisfaction that:</p> <p>a) the Compensatory Habitat and Ecological Monitoring Program required under condition 2.20 has been implemented is being implemented according to the timeframes required, or to the extent agreed by the Director-General; and b) the Proponent has complied with rail infrastructure design requirements required to in condition 2.39 of this approval.</p>	Yes	The High Capacity Optional Inlet Rail Spur and Rail Sidings will be constructed. The Compensatory Habitat and Ecological Monitoring Program (CHEMP) is being implemented to the extent agreed by the Director-General, as per letter from DoPI dated 9 September 2013. NCIG has complied with the rail infrastructure design requirements required in condition 2.39, as per letter from ARTC dated 12 August 2013 and letter from PWCS dated 14 August 2013.	Condition satisfied, as of 9 September 2013, based on receipt of letters from DoPI, ARTC and PWCS.
1.7	<p>The Proponent shall ensure that all licences, permits and approvals are obtained and maintained as required throughout the life of the project. No condition of this approval removes the obligation for the Proponent to obtain, renew or comply with such licences, permits or approvals. The Proponent shall ensure that a copy of this approval and all relevant environmental approvals are available on the Site at all times during the project.</p>	Yes - Ongoing	Environment Protection Licence 12693 was issued by the Department of Environment and Climate Change on 26 October 2007 under the Protection of the Environment Operations Act, 1997. Copies of Project Approval (06_0009) and all relevant environmental approvals will be kept on site by the Environmental Representative - All licences, permits and approvals are being updated as required and maintained as a part of the Stage 1 development stage. These documents have been revised to allow for terminal operations. Compliance with these licences, permits and approvals is ongoing. These documents are available on site.	All licences, permits and approvals are being updated as required and maintained as a part of the Stage 1 development stage. These documents have been revised to allow for terminal operations. Compliance with these licences, permits and approvals is ongoing. These documents are available on site.
1.7(a)	<p>Prior to the issue of the Subdivision Certificate, the Proponent shall provide to the relevant certifying authority evidence that all easements and covenants required by this approval have been or will be registered for the subdivision.</p>	Yes	Easements and covenants registered for the subdivision were registered with the NSW Department of Lands on 29/11/2007.	Easements and covenants have been registered as an element of the subdivision process.
1.8	<p>The Proponent shall ensure that all practicable measures shall be taken to prevent and minimise harm to the environment as a result of construction, operation, and where relevant, decommissioning of the development.</p>	Yes - Ongoing	NCIG will implement all practicable measures to prevent and minimise harm to the environment in accordance with Condition 1.8.	NCIG activities are being conducted in a manner to prevent and minimise harm to the environment in accordance with Condition 1.8.
1.9	<p>The Proponent shall ensure that all plant and equipment installed at the premises or used in conjunction with the project must be:</p> <p>a) Maintained in a proper and efficient condition; and b) Operated in a proper and efficient manner.</p>	Yes - Ongoing	All plant and equipment installed at the premises for the NCIG development will be maintained and operated in accordance with Condition 1.9.	All plant and equipment on the NCIG development site are being regularly inspected to ensure they are maintained and operated in accordance with Condition 1.9.
1.10	<p>With the approval of the Director-General, the Proponent may prepare and submit any management plan or monitoring program required by this approval on a progressive basis. Where a management plan and monitoring program is required before carrying out any development or stage of development, the plans/programs may be prepared and submitted in relation to either discrete components of the project or for a specified time period.</p>	Yes - Ongoing	NCIG will comply with Condition 1.10 where a management plan and monitoring program is required before carrying out any development or stage of development.	All management plans or monitoring programs required under this development were submitted and approved prior to commencement of NCIG development activities.
2.1	<p>The Proponent shall not permit any offensive odour, as defined under section 129 of the <i>Protection of the Environment Operations Act 1997</i>, to be emitted beyond the boundary of the Site.</p>	Yes - Ongoing	Environment Protection Licence 12693 was issued by the Department of Environment and Climate Change on 26 October 2007 for the NCIG development. NCIG will comply with section 129 of the Protection of the Environment Operations Act 1997 in accordance with Condition 2.1. - No offensive odour has been emitted beyond the boundary of the site as a result of NCIG development activities.	No offensive odour has been emitted beyond the boundary of the site as a result of NCIG development activities.
2.2	<p>The Proponent shall design, construct, commission, operate and maintain the project in a manner that minimises or prevents the emission of dust from the Site including wind blown and traffic generated dust.</p>	Yes - Ongoing	NCIG will design, construct, commission, operate and maintain the Project in accordance with Condition 2.2.	NCIG operations and development activities are being undertaken in a manner to minimise or prevent dust emissions from the site. This has included an active operational dust management system, together with construction controls such as cessation of activities, wetting of the site in unfavourable meteorological conditions and also preventative stabilisation of susceptible areas.

**APPENDIX A
Compliance Review 06_0009**

Approval Condition	Condition	Project Compliance Achieved?	Compliance Details April 2016	Compliance Status April 2016
2.3	The Proponent shall take all practicable measures to ensure that all vehicles entering or leaving the Site, carrying a load that may generate dust, are covered at all times, except during loading and unloading. Any such vehicles shall be covered or enclosed in a manner that will prevent emissions of dust from the vehicle at all times, to the extent practicable.	Yes - Ongoing	NCIG will take all practicable measures to comply with Condition 2.3.	All vehicles carrying a load that are entering or leaving the site are covered to minimise the potential to generate dust.
2.4	All activities on the Site shall be undertaken with the objective of preventing visible emissions of dust beyond the boundary of the Site. Should such visible dust emissions occur at any time, the Proponent shall identify and implement all practicable dust mitigation measures, including cessation of relevant works, as appropriate.	Yes - Ongoing	NCIG will take all practicable measures to comply with Condition 2.4.	NCIG operations and development activities are being undertaken in a manner to minimise or prevent dust emissions from the site. This has included an active operational dust management system, together with construction controls such as cessation of activities, wetting of the site in unfavourable meteorological conditions and also preventative stabilisation of susceptible areas.
2.5	The Proponent shall control dust emissions on all internal roads, trafficable areas and manoeuvring areas to minimise the potential for dust generation by sealing, or otherwise treating surfaces in a manner acceptable to the Director-General.	Yes - Ongoing	NCIG will control dust emissions in accordance with Condition 2.5.	All trafficable areas are maintained to minimise the generation and emission of dust including sealing, limiting access and wetting as appropriate and necessary.
2.6	The Proponent shall design, construct, operate and maintain the project in a manner that minimises the potential generation of fugitive dust emissions from plant and equipment, including where relevant and practicable, design of the project to minimise the number of coal transfer points, minimise the drop height from stackers to stockpiles, full or partial enclosure of conveyors, installation of wind shields and belt cleaning systems to conveyors, and installation of dust control equipment to mobile plant.	Yes - Ongoing	NCIG will design, construct, operate and maintain the Project in accordance with Condition 2.6.	The NCIG coal export terminal has been designed and is operated in a manner which ensures that the opportunity for dust emissions during operations is minimised. NCIG development activities are undertaken in a manner to minimise or prevent dust emissions from the site.
2.7	As soon as practicable after the placement of fill/ preloading material on the Site, the Proponent shall cover, seal, grass or otherwise treat the Site in a manner acceptable to the Director-General to minimise the potential generation of wind-blown dust from the fill/ preload material. The Proponent shall maintain the cover, seal, grass or other treatment for the duration of relevant Site preparation and preloading activities, and following the addition of further fill/ preload materials that may occur from time to time during that period.	Yes - Ongoing	NCIG will minimise the potential generation of wind-blown dust from fill/preload material in accordance with Condition 2.7.	Disturbed areas of the site are being stabilised and treated by sealing or vegetating as soon as practical.
2.8	<p>The Proponent shall install, operate and maintain a meteorological monitoring station to monitor weather conditions representative of those on the Site, in accordance with:</p> <p>a) AM-1 Guide to Siting of Sampling Units (AS 2922-1987). b) AM-2 Guide for Horizontal Measurement of Wind for Air Quality Applications (AS 2923-1987). c) AM-4 On-Site Meteorological Monitoring Program Guidance for Regulatory Modelling Applications.</p> <p>The meteorological monitoring station shall be installed at or near the Site and the Proponent shall use the meteorological monitoring station to undertake the monitoring required under condition 3.1 of this approval. This condition does not preclude the Proponent from reaching agreement with any other relevant party for the installation, operation and maintenance of a shared monitoring station, or shared use of an existing monitoring station representative of the Site, provided the outcomes of this condition are achieved.</p>	Yes - Ongoing	NCIG installed a meteorological monitoring station on the Project site on 3 September 2007. This was relocated to an alternate location adjacent the Clearwater Pond in September 2010. NCIG will operate and maintain the meteorological monitoring station in accordance with Condition 2.8.	The meteorological monitoring station is being maintained on the site, with regular functionality checks of the equipment.

APPENDIX A
Compliance Review 06_0009

Approval Condition	Condition	Project Compliance Achieved?	Compliance Details April 2016	Compliance Status April 2016
2.9	The Proponent shall minimise noise emissions from plant and equipment operated on the Site in relation to the project according to the principles outlined in the NSW Government's <i>Industrial Noise Policy</i> .	Yes - Ongoing	NCIG will minimise noise emissions from plant and equipment operated on the Project site in accordance with Condition 2.9.	NCIG undertake regular noise measurement and assessment to ensure compliance with the requirements of the Construction Noise Management Plan and the limits detailed in Environmental Protection Licence 12693. These assessments have found that NCIG activities are compliant with criteria detailed in EPL12693.
2.10	All Site preparation, filling/ preloading and construction works that may generate an audible noise at any residential receptor shall only be undertaken between 7.00 am and 6.00 pm. Audible noise is defined as "noise that can be heard at the receiver". This condition does not apply in the event of a direction from police or other relevant authority for safety or emergency reasons. <i>Note: 'safety or emergency reasons' refers to emergency works which may need to be undertaken to avoid loss of life, property loss and/or to prevent environmental harm.</i>	Yes - Ongoing	NCIG will undertake works in accordance with Condition 2.10.	Construction activities that generate audible noise at any residential receptor are only undertaken from 7.00am to 6.00pm. The CNMP documented the noise monitoring locations in Section 4.1 – Construction Noise Limits. The current CNMP and associated construction noise monitoring program demonstrated that construction noise is appropriately monitored and the construction noise impact is adequately managed (including occasional out-of-hours works). NCIG implemented operator-attended construction noise monitoring at two additional locations in Q1 2014: - SG1 Sandgate - 4 Mangrove Road; and - M1 Mayfield - 68 Bul Street or equivalent alternative locations (within the receiver area) as deemed appropriate. The current construction monitoring program will remain in place until the completion of Rail Flyover Modification construction work.
2.11	Notwithstanding condition 2.10 of this approval, piling works shall not be conducted on Sundays or public holidays.	Yes - Ongoing	NCIG will not conduct piling works on Sunday or public holidays.	NCIG piling works have not been conducted on Sunday or public holidays.
2.12	The Proponent may seek the Director-General's approval to conduct Site preparation, filling/ preloading and construction works outside the hours specified under condition 2.10 on a case-by-case basis. In seeking the Director-General's approval, the Proponent shall demonstrate a need for activities to be conducted during varied hours and how local acoustic amenity will be protected, as well as detail how the EPA's requirements with respect to the variation of hours have been addressed.	Yes - Ongoing	If NCIG are required to undertake works outside of the hours under Condition 2.10, NCIG will seek the Director-General's approval.	NCIG did not undertake works outside the hours detailed in Condition 2.10.
2.13	The Proponent shall design, construct, operate and maintain the project to ensure that the noise contributions from the project do not exceed the maximum allowable noise contributions specified in Table 1 below, at those locations and during those periods indicated. The maximum allowable noise contributions apply under: a) meteorological condition of: wind speeds up to 3 m ¹ (measured at 10 metres above ground level); c b) temperature inversion conditions up to 3°C per 100 metres and wind speeds up to 2ms-1 (measured at 10 metres above ground level).	Yes - Ongoing	NCIG will design and construct the Project to comply with the maximum allowable noise contributions in accordance with Condition 2.13.	NCIG undertake regular noise measurement and assessment to ensure compliance with the noise requirements. A noise model of the export terminal has been developed to ensure that the maximum allowable noise contribution limits are not exceeded during construction or operational activities.
2.14	For the purpose of assessment of noise contributions specified under condition 2.13 of this consent, noise from the project shall be: a) measured at the most affected point on or within the Site boundary at the most sensitive receiver to determine compliance with $L_{Aeq,1h}$ night noise limits. b) measured at one metre from the dwelling façade to determine compliance with $L_{Aeq,1h}$ noise limits. c) subject to the modification factors provided in Section 4 of the <i>New South Wales Industrial Noise Policy</i> (EPA, 2000), where applicable. Notwithstanding, should direct measurement of noise from the development be impractical, the Proponent may employ an alternative noise assessment method deemed acceptable by the EPA (refer to Section 11 of the <i>New South Wales Industrial Noise Policy</i> (EPA, 2000)). Details of such an alternative noise assessment method accepted by the EPA shall be submitted to the Director-General prior to the implementation of the assessment method.	Yes - Ongoing	NCIG will measure noise in accordance with Condition 2.14. NCIG will measure noise in accordance with the Construction Noise Management Plan that was approved by the Director-General on 15 June 2007.	NCIG undertake regular noise measurement and assessment in accordance with the requirements of the Construction Noise Management Plan and Condition 2.14. These assessments have found that NCIG activities are compliant with Condition 2.14 and the noise criteria detailed in EPL12693.
2.15	The Proponent shall take necessary actions to ensure that trains operated on the Site meet the noise performance criteria established under condition 2.13.	Yes - N/A	Trains are currently being operated as an essential element of the NCIG CET operation.	NCIG liaise with rail operators in relation to performance on a regular basis.
2.16	Prior to the commencement of construction, including Site preparation and fill/ preloading activities, the Proponent shall employ a qualified ecologist approved by the Director-General to undertake a pre-construction survey of all areas to be affected by construction works for the presence of <i>Litoria aurea</i> . Should members of this species be located within any area to be affected by the project, the Proponent shall notify the Director-General and prepare a management plan for the relocation of <i>Litoria aurea</i> individuals in consultation with the OEH and RLMC. The management plan shall include, but not be limited to, the identification of potential locations, management procedures and monitoring requirements for the relocation of <i>Litoria aurea</i> individuals prior to the commencement of works.	Yes - Ongoing	Professor David Goldney was approved by the Director-General of the Department of Planning on 2 May 2007 as a qualified ecologist. Professor David Goldney conducted pre-construction survey for the presence of <i>Litoria aurea</i> in April/May 2007. A member of the species was located on the NCIG and the Director General was notified on the 15 November 2007. A Green and Golden Bell Frog Management Plan (GGBFMP) was consequently prepared by NCIG in consultation with DECC and RLMC. Comments on the GGBFMP were received from the DECC and RLMC on 25 September 2007 and 11 October 2007, respectively.	The management of matters associated with the Green and Golden Bell Frog is being undertaken in accordance with the Green and Golden Bell Frog Management Plan (GGBFMP) and in consultation with Professor David Goldney and Dr Arthur White.
2.17	The Proponent shall design and construct relevant rail infrastructure associated with the project to include culverts, underpasses or other similar measures to permit the movement of <i>Litoria aurea</i> and other amphibian species under the rail infrastructure, and shall have consideration of existing and proposed frog habitat areas and movement corridors. The culverts, underpasses or other similar measures shall be installed to include suitable habitat for <i>Litoria aurea</i> , and to provide protection from predators, and shall be designed in consultation with OEH and PWCS.	Yes - Ongoing	NCIG have constructed the relevant rail infrastructure in accordance with Condition 2.17. Rail culverts for Stage 1 were designed and constructed in accordance with guidance provided by Dr Arthur White to provide for the movement of <i>Litoria aurea</i> and other amphibian species under the rail infrastructure. Drainage and culvert design for Stage 2F has been completed with PWCS and OEH agreement.	Stage 1 rail drainage infrastructure have been designed and constructed to permit the movement of amphibians including suitable habitat and protection from predators. Stage 2F (Flyover) drainage infrastructure has been designed to permit the movement of amphibians including suitable habitat and protection from predators. Stage 2F drainage has been constructed in accordance with the approved design.
2.18	All employees and contractors involved in construction or operation of components of the project in areas known or suspected of providing habitat for <i>Litoria aurea</i> and other amphibian species shall be trained in Site hygiene management in accordance with <i>Hygiene Protocol for the Control of Disease in Frogs</i> (NPWS, 2001) prior to the commencement of the relevant work.	Yes - Ongoing	NCIG is undertaking site hygiene management as part of the training program for employees and contractors in accordance with Condition 2.18, including the importance of not handling <i>Litoria aurea</i> , and calling for Environmental Representative to relocate individuals found.	Site hygiene management is a part of the general induction training for all site personnel. The site protocol requires that the manual handling of any amphibian is only conducted by those personnel trained in site hygiene techniques detailed by <i>Hygiene Protocol for the Control of Disease in Frogs</i> (NPWS, 2001).
2.19A	The Proponent shall minimise clearing of native vegetation, edge effects and fragmentation to the greatest extent practicable and shall maintain retained native vegetation and habitat on Site. In relation to the clearing required for the High Capacity Optional Inlet Rail Spur and Rail Sidings, the amount of clearing to the west of the existing Kooragang Island Main Line shall be limited to a maximum of 2.6 hectares including 1.32 hectares of Coastal Saltmarsh in the NSW North Coast, Sydney Basin and South East Corner Bioregions Endangered Ecological Community, and 0.13 hectares of Freshwater Wetlands on Coastal Floodplains of the NSW North Coast, Sydney Basin and South East Corner Bioregions Endangered Ecological Community.	Yes - Ongoing	NCIG will clear only a maximum of 2.6 hectares of Endangered Ecological Community (EECs), including 1.32 hectares of Coastal Saltmarsh and 0.13 hectares of Freshwater Wetlands on Coastal Floodplains.	NCIG has cleared no greater than 2.6 hectares of native vegetation from the western side of the Kooragang Island Main Line. This was done as part of rigorous internal clearance protocols, surveyed by a qualified surveyor.
2.19	The Proponent shall employ a qualified ecologist, approved by the Director-General, for the duration of construction works, including Site preparation and fill/ preloading activities, to advise on the mitigation and management of impacts to listed threatened species that may be affected by the relevant works.	Yes - Ongoing	Professor David Goldney and Dr Arthur White were approved by the Director-General of the Department of Planning on 2 May 2007 and 25 October 2007 respectively as a qualified ecologists to advise NCIG on the mitigation and management of impacts in accordance with Condition 2.19.	Professor David Goldney and Dr Arthur White continue to work on the site providing ecological advice and guidance as required.

APPENDIX A
Compliance Review 06_0009

Approval Condition	Condition	Project Compliance Achieved?	Compliance Details April 2016	Compliance Status April 2016
2.20	<p>The Proponent shall develop and submit for the approval of the Director-General, a Compensatory Habitat and Ecological Monitoring Program to detail how habitat and ecological values lost as a result of the project will be off-set, and how ecological monitoring will be undertaken to inform on-going ecological management. The Program shall be developed in consultation with the OEH, and shall include but not necessarily be limited to:</p> <p>a) ecological surveys, following detailed design of the project, to identify and quantify the extent and types of habitat that would be lost or degraded as a result of the project;</p> <p>b) provision for establishment of compensatory habitat for each relevant component of the project as follows, unless otherwise agreed by the Director-General:</p> <p>i) for <i>Litoria aurea</i> habitat lost as a result of the project, establishment of 75 hectares of compensatory habitat in a location agreed by the Director-General, in consultation with the OEH. The compensatory habitat shall include viable and sustainable populations of <i>Litoria aurea</i> with a mosaic of wetland, terrestrial and breeding habitat, which includes foraging, sheltering, and wintering habitat attributes and movement corridors, in order to maximise the potential reproductive output of the <i>Litoria aurea</i> population. This amount of compensatory habitat may be reduced if the Proponent can determine, using a scientific methodology agreed to the Department, in consultation with the OEH, that the population of <i>Litoria aurea</i> impacted by the project is less than 37.5 hectares. The reduced amount shall be agreed to by the Department, in consultation with the OEH, by June 2015;</p> <p>ii) for migratory shore bird habitat (including endangered ecological communities) lost as a result of the project, including filling in of parts of Deep Pond and Swan Pond from construction of rail and associated infrastructure, the establishment of 8 hectares of compensatory habitat in a location agreed by the Director-General, in consultation with the OEH. The commencement of compensatory habitat works shall occur within six months of the commencement of construction of the High Capacity Optional Inlet Rail Spur and Rail Sidings, or as otherwise agreed by the Director-General;</p> <p>c) provision for on-going ecological studies and migratory bird monitoring in and around Deep Pond and Swan Pond, to investigate bird behaviour and to inform the design process for components of the project affecting these ponds;</p> <p>d) provision for the funding of works required under this condition, to be managed by a mechanism that provides sound and legally enforceable means of allocating resources for ongoing adaptive management and review of the performance of compensatory habitat works for the life of the project;</p> <p>e) provision for research into <i>Litoria aurea</i> in and around Kooragang Island and the Hunter Estuary, as may be identified by the Proponent in consultation with relevant ecological and research groups;</p> <p>f) provision for ameliorative works on land surrounding the project Site, as may be negotiated by the Proponent with the relevant adjacent land owners, to improve or restore natural hydrology and ecosystems, remove mangrove communities where relevant and restore locally endemic Endangered Ecological Communities;</p> <p>g) consideration of coordinating compensatory and ameliorative works with similar requirements for other developments, including with respect to the development the subject of development consent DA-134-3-2003-i (dredging and remediation of the South Arm of the Hunter River);</p> <p>h) monitoring requirements for compensatory habitat works and other ecological amelioration proposed under the Program; and</p> <p>i) timing and responsibilities for the implementation of the provisions of the Program. The Proponent shall provide the following commitments in the Program, or as otherwise agreed by the Director-General:</p> <p>i. before 31 December 2013, the Proponent shall secure compensatory habitat locations required under condition 2.20b);</p> <p>ii. before 31 December 2014, the Proponent shall have completed the migratory shorebird compensatory habitat works required under condition 2.20b);</p> <p>iii. before 31 December 2016, the Proponent shall have completed the <i>Litoria aurea</i> compensatory habitat works required under condition 2.20b)). If a viable breeding population of <i>Litoria aurea</i> has not been established as a part of the implemented compensatory habitat works then the Proponent is required to purchase an equivalent area of land that is known to contain the species and manage this land for the enduring conservation of the species in perpetuity. Any land required to be purchased is required to be completed by 31 December 2019.</p>	Yes - Ongoing	<p>NCIG has undertaken ecological surveys (April/May 2007) to identify and quantify the extent and types of habitat that would be lost or degraded as a result of the Project in accordance with Condition 2.20(a). In accordance with Condition 2.20(b)(i) NCIG commenced compensatory habitat works prior to 1 March 2009 in accordance with the extended deadline approved by the Director General. Version 1 of the Compensatory Habitat and Ecological Monitoring Program was developed in consultation with the DECC, and approved by Dept of Planning in November 2010. The Bell Frog Research Area was completed in accordance with this version of the CHEMP in January 2013. An updated version of the CHEMP was developed in consultation with OEH and DoPI in June 2013, including plans for development of 75ha of GGBF habitat and 8ha of Shorebird habitat. The GGBF component of the updated version was approved on 7 August 2013. DoPI provided in principle support of the Shorebird component, with zoning and in perpetuity protection to be satisfied before full approval. The updated CHEMP provides for ongoing ecological studies and migratory shorebird monitoring in and around Deep and Swan Ponds. The CHEMP has a Consultative Board, with means of allocating resources for ongoing adaptive management and review of performance. GGBF Research is currently being conducted by Newcastle University. As part of the updated CHEMP, an total of 17ha of mangroves will be removed from Area E, to satisfy both Shorebird habitat and ameliorative works requirements. Appropriate monitoring will be conducted as a part of compensatory habitat works and ameliorative works. Timing has been included in the CHEMP, which reflects the deadlines outlined in condition 2.20 i, ii-iii).</p>	<p>The updated GGBF component of the Compensatory Habitat and Ecological Monitoring Program was approved by the Director-General on 7 August 2013. Activities have been implemented ongoing including establishment of a Compensatory Habitat Consultative Board, regular 6-monthly board meetings, works as directed by the Board, construction of a trial Research Area Pond site on Ash Island, introduction of captive-bred animals to the Research Area, research on the behavioural characteristics of <i>Litoria aurea</i> and detailed monitoring of the Research Area. Construction of 75ha of GGBF habitat on Ash Island was completed in November 2014. Breeding has occurred during the 2014/15 season in the 75 Ha and the Research Ponds. Proposed shorebird compensatory habitat is currently being pursued with DoPI and NPWS. An appropriate mechanism is being developed to ensure protection in perpetuity of the ecological asset. A Deed of Agreement was signed in 2016 between the NSW Minister for the Environment and NCIG to secure land for the creation and management of migratory shorebird habitat at Area E, Ash Island. Early works for habitat creation commenced in April 2016 and construction is expected to be complete prior to November 2016, in accordance with the NPWS REF Determination conditions.</p>
2.20A	<p>Financial surety of the requirements specified in condition 2.20 will be provided by the Proponent to the Department in the form of a Conservation Bond. Within 3 months of the date of the approval of modification application MP_06_0009 MOD 2, referred to in condition 1.1e), the Proponent shall determine the sum of the Conservation Bond to the satisfaction of the Director-General, in consultation with the OEH, based on the following:</p> <p>a) calculating the full cost of fulfilling its compensatory habitat obligations outlined in condition 2.20, in perpetuity, (including and land acquisition costs). These costs need to consider research, establishment of habitat, ongoing monitoring and management of the habitat;</p> <p>b) employing a suitably qualified quantity surveyor to verify the calculated costs.</p> <p>The Conservation Bond is required to be lodged with the Department by 30 July 2013, or as otherwise agreed by the Director-General, to ensure that the biodiversity offsets outlined in condition 2.20 are implemented in accordance with the performance and timing commitments provided in the Compensatory Habitat and Ecological Monitoring Program. If the offset is completed in accordance with the performance and timing commitments in the Compensatory Habitat and Ecological Monitoring Program to the satisfaction of the Director-General, in consultation with the OEH, the Director-General will release the bond. If the offset is not completed in accordance with the performance and timing commitments in the Compensatory Habitat and Ecological Monitoring Program, the Director-General may, in consultation with OEH, call in all or part of the Conservation Bond, and arrange for the satisfactory completion of the relevant works. The sum of the Conservation Bond may be reduced subject to the successful performance of the compensatory works. The reduction of the Conservation Bond would be at the agreement of the Director-General, in consultation with the OEH. In relation to <i>Litoria aurea</i>, successful performance works include the identification of a viable breeding population.</p>	Yes	<p>A letter dated 1 October 2013 was received from DoPI, stating that they are satisfied with the amount proposed for the Conservation Bond. The letter required lodgement of the bond within 14 days of the date of the letter, which NCIG are implementing. This bond was calculated to include the full cost of fulfilling its compensatory obligations in Condition 2.20 in perpetuity. A suitably qualified quantity surveyor verified these costs.</p>	<p>NCIG is in compliance with Condition 2.20A, after lodgement of the Conservation Bond within 14 days of the letter received from DoPI. DoPI recognised receipt of the Conservation Bond on 01/10/2013 through letter.</p>
2.20B	<p>In the event that the project is modified such that it results in impacts to biodiversity different to those assessed in the document referred to in condition 1.1b), the Proponent is required to submit for the approval of the Director-General, a revised Compensatory Habitat and Ecological Monitoring Program within three months of any approval.</p>	Yes	<p>The project has not been modified to date beyond, such that biodiversity impacts result beyond those identified in documents identified in condition 1.1b).</p>	<p>NCIG complies with condition 2.20B, as there are no additional biodiversity impacts.</p>
2.21	<p>Prior to the commencement of construction of the project, including fill/preload activities, the Proponent shall develop and submit for the approval of the RMS and Council, construction traffic control measures to be implemented for the project. The construction traffic control measures shall include measures to ensure that project traffic does not adversely affect traffic movements on Cormorant Road during peak traffic times.</p>	Yes - Ongoing	<p>NCIG has developed and submitted for the approval of the RTA and Newcastle City Council a Construction Traffic Management Protocol in accordance with Condition 7.3(d) which includes traffic control measures to be implemented for the Project. The Construction Traffic Management Protocol was approved by the RTA on 12 November 2007 in accordance with Condition 7.3(d). The Construction Traffic Management Protocol was approved by the Newcastle City Council on 5 July 2007. An updated CTMP, including construction of the Rail Flyover was approved by RMS on 2 July 2013, and approved by NCC on 5 August 2013.</p>	<p>Traffic management implemented as a part of the Construction Traffic Management Protocol has ensured that project traffic has not adversely affect traffic movements on Cormorant Road during peak traffic times.</p>

**APPENDIX A
Compliance Review 06_0009**

Approval Condition	Condition	Project Compliance Achieved?	Compliance Details April 2016	Compliance Status April 2016
2.22	The Proponent shall design, install and maintain physical traffic control devices and signs for all prohibited traffic movements referred to Appendix C of the document referred to under condition 1.1b) of this approval, during construction and operation of the project, as relevant. The Proponent shall submit design details of the traffic control devices and signs to the RMS and Council for approval prior to their installation. Traffic control devices and signs shall be installed prior to the commencement of construction and operation, as relevant, and at the expense of the Proponent.	Yes - Ongoing	NCIG has developed and submitted for the approval of the RTA and Newcastle City Council a Construction Traffic Management Protocol in accordance with Condition 7.3(d) which includes design details for physical traffic control devices and signs to be installed and maintained for the Project. The Construction Traffic Management Protocol was approved by the RTA on 12 November 2007 in accordance with Condition 7.3(d). The Construction Traffic Management Protocol was approved by the Newcastle City Council on 5 July 2007. An updated CTMP, including construction of the Rail Flyover was approved by RMS on 2 July 2013, and approved by NCC on 5 August 2013.	The physical traffic control devices and signs for all prohibited traffic movements as required by the Construction Traffic Management Protocol have been installed.

APPENDIX A
Compliance Review 06_0009

Approval Condition	Condition	Project Compliance Achieved?	Compliance Details April 2016	Compliance Status April 2016
2.23	<p>The Proponent shall ensure that all access to the relevant Site areas shall be via the following routes:</p> <p>a) Main Site Area: i) Pacific National access road; ii) Temporary haulage road (construction phase only); iii) Egret Street; and iv) Raven Street, Curlew Street. b) Wharf Area: i) Temporary haulage road (construction phase only); and ii) Wharf access road. c) Rail area: i) Delta access road (construction phase only); and ii) Pacific National access road.</p>	Yes - Ongoing	NCIG has developed and submitted for the approval of the RTA and Newcastle City Council a Construction Traffic Management Protocol in accordance with Condition 7.3(d) which includes access to the relevant Project site areas consistent with Condition 2.23.	Access to the NCIG site is only being conducted via the routes specified in Condition 2.23.
2.24	<p>The Proponent shall ensure that traffic control signals and associated civil works are designed and constructed at the intersection of Cormorant Road and the temporary haulage road, west of the existing Blue Circle railway level crossing, in accordance with the RTA's <i>Road Design Guide</i> and the relevant Austroads guidelines, to the satisfaction of the RMS including but not limited to, the following works:</p> <p>a) the traffic control signals shall be designed to restrict all movements at the intersection to through movements only; b) the signals shall be co-ordinated with the adjacent Blue Circle railway level crossing signals; and c) provision shall be made for on-road Nelson Bay Road cyclists at the intersection.</p>	Yes - Ongoing	NCIG developed a Construction Traffic Management Protocol in accordance with Condition 7.3(d) which was approved by the RTA and Newcastle City Council on 12 November 2007 and 5 July 2007 respectively. An updated version was approved by RMS and Newcastle City Council on 2 July 2013 and 5 August 2013 respectively. As stated in the Protocol traffic control signals and associated civil works will be designed and constructed in accordance with Condition 2.24 a)-c).	Not applicable as the temporary haulage road has not been required by the NCIG project.
2.25	The Proponent shall ensure that the traffic control signals outlined in condition 2.24 at the intersection of Cormorant Road and the temporary haul road shall be removed to the satisfaction of the RMS and Council, at completion of the construction phase or after 12 months of operation of the signals. This shall include any rehabilitation work required to Cormorant Road as determined by the RMS and Council.	Yes - Ongoing	NCIG will remove the traffic control signals outlined in Condition 2.24 at the completion of the construction in accordance with Condition 2.25.	Not applicable as the traffic control signals for temporary haulage road have not been installed.
2.26	The Proponent shall ensure that the traffic control signals at the intersection of Cormorant Road and the temporary haul road shall not be utilised for traffic movements across Cormorant Road between 6.00 am to 9.00 am and 4.00 pm to 6.00 pm on weekdays.	Yes - Ongoing	NCIG will utilise the traffic control signals in accordance with Condition 2.26.	Not applicable as the traffic control signals for temporary haulage road have not been installed.
2.27	<p>The Proponent shall ensure that the intersection of Cormorant Road/Tourle Street and the Delta access road to the west of the Site is designed and constructed in accordance with the RTA's <i>Road Design Guide</i> and the relevant Austroads guidelines to the satisfaction of the RMS. The Proponent shall ensure that the intersection include, as a minimum, the following:</p> <p>a) traffic movements shall be physically restricted to left in/left out only; b) the left turn in would require a sealed left turn deceleration lane; c) the left turn out should be constructed at right angles to Cormorant Road as a give way arrangement and sealed for an appropriate length to ensure that materials are not tracked onto Cormorant Road. The Proponent shall ensure that shaker grids are provided on-Site the start of the seal; d) a central median may be required on Cormorant Road at the exit of the Site to physically prevent right turn movements; e) adjustments to the footpath and cycleways shall be undertaken to the satisfaction of the RMS and Council.</p>	Yes - Ongoing	NCIG developed a Construction Traffic Management Protocol in accordance with Condition 7.3(d) which was approved by the RTA and Newcastle City Council on 12 November 2007 and 5 July 2007 respectively. An updated version was approved by RMS and Newcastle City Council on 2 July 2013 and 5 August 2013 respectively. As stated in the Protocol intersections will be designed and constructed in accordance with Condition 2.27 a)-e).	The physical traffic control devices and signs for all prohibited traffic movements have been installed by RMS.
2.28	<p>The Proponent shall ensure that the intersection of Cormorant Road/Pacific National access shall be designed and constructed in accordance with the RTA's <i>Road Design Guide</i> and the relevant Austroads guidelines, to the satisfaction of the RMS. The Proponent shall ensure that the intersection should include as a minimum:</p> <p>a) traffic movements shall be physically restricted to left in/left out/right in only; b) the existing intersection shall be upgraded to include construction of concrete medians in Cormorant Road; c) this intersection shall be integrated with the wind turbine access to the satisfaction of the RMS and Council.</p>	Yes - Ongoing	NCIG has developed and submitted for the approval of the RTA and Newcastle City Council a Construction Traffic Management Protocol in accordance with Condition 7.3(d) which includes designs for the intersection of Cormorant Road/Pacific National access. The Construction Traffic Management Protocol was approved by the RTA on 12 November 2007 in accordance with Condition 7.3(d). The Construction Traffic Management Protocol was approved by the Newcastle City Council on 5 July 2007. An updated version was approved by RMS and Newcastle City Council on 2 July 2013 and 5 August 2013 respectively.	The physical traffic control devices and signs for all prohibited traffic movements as required by the Construction Traffic Management Protocol have been installed in accordance with RMS and Council requirements.
2.29	<p>The Proponent shall construct a u-turn facility at the Pacific National access road to the satisfaction of the RMS and Council. The Proponent shall ensure that the u-turn facility:</p> <p>a) is located a minimum distance of 100 metres from Cormorant Road to avoid any potential conflict with traffic at the intersection; and b) is designed to cater for B-double movements.</p>	Yes - Ongoing	NCIG has developed and submitted for the approval of the RTA and Newcastle City Council a Construction Traffic Management Protocol in accordance with Condition 7.3(d) which includes designs for the u-turn facility. The Construction Traffic Management Protocol was approved by the RTA on 12 November 2007 in accordance with Condition 7.3(d). The Construction Traffic Management Protocol was approved by the Newcastle City Council on 5 July 2007. An updated version was approved by RMS and Newcastle City Council on 2 July 2013 and 5 August 2013 respectively.	The physical traffic control devices and signs for all prohibited traffic movements as required by the Construction Traffic Management Protocol have been installed in accordance with RMS and Council requirements.
2.30	<p>The Proponent shall ensure that the intersection of Cormorant Road and the Wharf access road to the south of the Site is designed and constructed in accordance with the RTA's <i>Road Design Guide</i> and the relevant Austroads guidelines to the satisfaction of the RMS. The Proponent shall ensure that the intersection includes the following minimum requirements:</p> <p>a) traffic movements shall be physically restricted to left in/left out/right in only; b) the left turn in would require a deceleration lane; and c) the left turn out should be constructed at right angles to Cormorant Road as a give way arrangement.</p>	Yes - Ongoing	NCIG has developed and submitted for the approval of the RTA a Construction Traffic Management Protocol in accordance with Condition 7.3(d) which includes design for the intersection of Cormorant Road and the Wharf access road. The Construction Traffic Management Protocol was approved by the RTA on 12 November 2007 in accordance with Condition 7.3(d). An updated version was approved by RMS on 2 July 2013.	Not applicable as NCIG traffic movements not utilising an independent Cormorant Road and wharf access road intersection. This access point has been incorporated into the Cormorant Road / Pacific National access road intersection works as required by Condition 2.28.

**APPENDIX A
Compliance Review 06_0009**

Approval Condition	Condition	Project Compliance Achieved?	Compliance Details April 2016	Compliance Status April 2016
2.31	<p>The Proponent shall ensure that the intersection of Cormorant Road/Egret Street is designed and constructed in accordance with the RTA's <i>Road Design Guide</i> and the relevant Austroads guidelines to the satisfaction of the RMS. The Proponent shall ensure that the intersection includes, as a minimum:</p> <p>a) traffic movements shall be physically restricted to left in/left out and right in only; and b) the existing intersection shall be modified to include the construction of concrete medians in Cormorant Road.</p>	Yes - Ongoing	<p>NCIG has developed and submitted for the approval of the RTA a Construction Traffic Management Protocol in accordance with Condition 7.3(d) which includes design for the intersection of Cormorant Road/Egret Street. The Construction Traffic Management Protocol was approved by the RTA on 12 November 2007 in accordance with Condition 7.3(d). An updated version was approved by RMS on 2 July 2013.</p>	<p>The physical traffic control devices and signs for all prohibited traffic movements as required by the Construction Traffic Management Protocol have been installed in accordance with RMS and Council requirements.</p>
2.32	<p>The Proponent shall ensure that the bridge structure over Cormorant Road is designed and constructed to RMS requirements, including (but not limited to):</p> <p>a) allowance for future road widening/duplication of Cormorant Road; b) a minimum 6.5 metre vertical height clearance be provided from the top of the Cormorant Road pavement to the underside of the bridge structure; c) the bridge structure and its approaches to be designed to minimise impacts on maintenance activities required within the road reserve and d) any maintenance activities required for the bridge structure shall be carried out from within/on the bridge structure.</p>	Yes - Ongoing	<p>NCIG has developed and submitted for the approval of the RTA a Construction Traffic Management Protocol in accordance with Condition 7.3(d) which includes design for the bridge structure over Cormorant Road. The Construction Traffic Management Protocol was approved by the RTA on 12 November 2007 in accordance with Condition 7.3(d). An updated version was approved by RMS on 2 July 2013.</p>	<p>The bridge structure over Cormorant Road was been designed and constructed to RMS requirements.</p>
2.33	<p>The Proponent shall enter into an agreement with the RTA for the ongoing maintenance and demolition of the bridge structure.</p>	Yes - Ongoing	<p>NCIG entered into an agreement with the RTA in accordance with Condition 2.33.</p>	<p>NCIG entered into an agreement with the RTA prior to the construction of the bridge structure in December 2010 in accordance with Condition 2.33. The design and maintenance procedures were approved by RTA.</p>
2.34	<p>The Proponent shall submit for the approval of the RMS and Council, detailed designs for the road works referred to under condition 2.22 to condition 2.32 inclusive, prior to the commencement of construction of those works, and prior to the commencement of construction of the relevant components of the project. All road works shall be undertaken and completed to the satisfaction of the RMS and Council.</p>	Yes - Ongoing	<p>NCIG has developed and submitted for the approval of the RTA and Newcastle City Council a Construction Traffic Management Protocol in accordance with Condition 7.3(d) which includes detailed designs for the road works of the relevant components of the Project. The Construction Traffic Management Protocol was approved by the RTA on 12 November 2007 in accordance with Condition 7.3(d). The Construction Traffic Management Protocol was approved by the Newcastle City Council on 5 July 2007. An updated version was approved by RMS and Newcastle City Council on 2 July 2013 and 5 August 2013 respectively.</p>	<p>The road works required by the Construction Traffic Management Protocol have been designed and completed in accordance with the requirements of the RMS.</p>

APPENDIX A
Compliance Review 06_0009

Approval Condition	Condition	Project Compliance Achieved?	Compliance Details April 2016	Compliance Status April 2016
2.35	The project shall be designed, constructed, maintained and operated so as not to preclude any future expansion of Cormorant Road to accommodate four lanes of traffic. The Proponent shall consult with the RMS during detailed design of the project to ensure that the requirements of this condition are reflected in the final design of the project. In this regard, the Proponent will be required to enter into a Works Authorisation Deed with the RMS and submit detailed design plans and any additional relevant information, as may be required under the Deed, to the RMS for each specific change to the state road network for the RTA's assessment and approval.	Yes - Ongoing	NCIG has developed and submitted for the approval of the RTA a Construction Traffic Management Protocol in accordance with Condition 7.3(d) which includes designs consistent with the requirements of Condition 2.35. The Construction Traffic Management Protocol was approved by the RTA on 12 November 2007 in accordance with Condition 7.3(d). An updated version was approved by RMS on 2 July 2013.	The project was designed and constructed so as not to preclude any future expansion of Cormorant Road to accommodate four lanes of traffic. The project is not encroaching into the designated four lane road corridor.
2.36	The Proponent shall ensure that any property requirements including acquisition and/or road reserve dedication shall be in accordance with the requirements of the RMS and Council and at the full expense of the Proponent.	Yes - Ongoing	NCIG will comply with Condition 2.36 in regard to acquisition and/or road reserve dedication.	All property requirements have been completed at the full expense of NCIG.
2.37	The Proponent shall design, construct and maintain all internal road works, including the car park, to meet the following requirements: a) compliance with the provisions of relevant Australian Standards, RMS standards and guidelines, and Council codes; b) installation of clear signage to demarcate all vehicle movements within the Site; c) installation and maintenance of any landscaping on the Site so as not to affect driver sight distance for vehicles entering and exiting the Site; and d) clear demarcation of all visitor, disabled, ambulance and service vehicle parking areas.	Yes - Ongoing	NCIG has developed and submitted for the approval of the RTA and Newcastle City Council a Construction Traffic Management Protocol in accordance with Condition 7.3(d) which includes designs for the internal road works. The Construction Traffic Management Protocol was approved by the RTA on 12 November 2007 in accordance with Condition 7.3(d). The Construction Traffic Management Protocol was approved by the Newcastle City Council on 5 July 2007. An updated version was approved by RMS and Newcastle City Council on 2 July 2013 and 5 August 2013 respectively.	All internal roads and car parks have been designed, constructed and maintained to the requirements of Condition 2.37.
2.38	Prior to the commencement of any works associated with the construction of rail infrastructure on land associated with the Kooragang Island Waste Emplacement Facility, the Proponent shall consult with RLMC to reach agreement on the detailed design and operational aspects of the rail infrastructure components of the project on land owned by RLMC. Design details shall include all measures outlined in the documents referred to in condition 1.1.	Yes - Ongoing	NCIG has consulted with the RLMC and NPC regarding the detailed design and operational aspects of the rail infrastructure components of the Project.	Consultation has been undertaken with Hunter Development Corporation and Newcastle Port Corporation and the arrangement of the NCIG rail infrastructure has been approved.
2.39	The Proponent shall consult with PWCS and ARTC, and meet the reasonable requirements of ARTC with respect to the design of the project, including those components of the project that may affect the design, connection and operation of existing and proposed ARTC and PWCS rail infrastructure assets.	Yes - Ongoing	NCIG consulted with the ARTC with respect to those components relating to ARTC's existing rail infrastructure assets. ARTC confirmed that the NCIG design conforms to ARTC requirements (ARTC letter dated 22 May 2007). ARTC was consulted with regarding the Rail Flyover design and an approval letter was granted on 12 August 2013. PWCS was consulted with regarding the Rail Flyover design and a letter was received stating their satisfaction with the design on 14 August 2013.	NCIG constructed rail connections to ARTC's existing rail infrastructure assets in accordance with ARTC's requirements. NCIG will construct the rail connections for the Rail Flyover to the design agreed with ARTC and PWCS.
2.40	Utilities, services and other infrastructure potentially affected by construction shall be identified prior to construction to determine requirements for access, diversion, protection, and/or support. Consultation with the relevant owner and/or provider of services that are likely to be affected by the project shall be undertaken to make suitable arrangements for access, diversion, protection and/or support of the affected infrastructure as required. The cost of any such arrangements shall be borne by the Proponent, unless otherwise agreed by the utility or service provider.	Yes - N/A	NCIG has consulted with the appropriate services owners to access, divert, protect or support affected infrastructure.	Infrastructure to be affected as a part of the Rail Flyover construction will be appropriately managed in accordance with consultation undertaken with services owners, eg. Ausgrid.
2.41	Except as may be expressly provided under the provision of an Environment Protection Licence for the project, the Proponent shall comply with section 120 of the <i>Protection of the Environment Operations Act 1997</i> which prohibits the pollution of waters.	Yes - Ongoing	Environment Protection Licence 12693 was issued by the Department of Environment and Climate Change on 26 October 2007 for the NCIG development. NCIG will comply with section 120 of the <i>Protection of the Environment Operations Act 1997</i> in accordance with Condition 2.41.	The NCIG operation and development is being undertaken in accordance with the Environment Protection Licence 12693 and section 120 of the <i>Protection of the Environment Operations Act 1997</i> .
2.42	Unless otherwise agreed by the Director-General, the Proponent shall design, construct, maintain and operate surface water and stormwater management infrastructure on the Site to accommodate a 1 in 100 ARI rainfall event, and shall not permit the discharge of any water from the Site to the Hunter River unless expressly provided under the provision of an Environment Protection Licence.	Partial compliance - Actions being undertaken to rectify	NCIG has designed and constructed surface water and stormwater management infrastructure to comply with Condition 2.42. Environment Protection Licence 12693 was issued by the Department of Environment and Climate Change on 26 October 2007. The most recent version of the EPL does not contain licensed discharge points.	All surface water and stormwater management infrastructure was designed with the intent of achieving a 1 in 100 ARI rainfall design capacity. NCIG does not discharge with the exception of one event. An overflow event in November 2013 indicated that there are design capacity issues. NCIG is currently working with the water management designers to better understand the design capacity of the water management system.
2.43	The Proponent shall take all reasonable measures to prevent soil erosion and the discharge of sediments and pollutants from the Site during construction of the project.	Yes - Ongoing	NCIG will take all reasonable measures during construction of the Project to prevent soil erosion and discharge of sediments and pollutants from the site.	NCIG are ensuring that soil erosion and discharge of sediments and pollutants from the site are minimised by implementing all reasonable prevention measures.
2.44	The Proponent shall install stormwater drains, stormwater ponds, settlement ponds and/or storage ponds and other erosion, sediment and pollution controls as may be appropriate to manage stormwater on the Site. The Proponent shall maintain all erosion, sediment and pollution control infrastructure at or above design capacity for the duration of construction of the project and until such time as all ground disturbed by the works has been stabilised and rehabilitated so that it no longer acts as a source of sediment.	Yes - Ongoing	NCIG will manage stormwater on the site in accordance with Condition 2.44. The Construction Surface Water Management Plan was approved by the Director-General on 03 October 2007 in accordance with Condition 7.3(b).	NCIG have constructed stormwater infrastructure to manage stormwater on the site in accordance with the Construction Surface Water Management Plan and Condition 2.44.
2.45	All stockpiled construction materials shall be stabilised and covered where practicable to prevent erosion or dispersal of the materials. The Proponent shall manage any fill/preload material brought to the Site in manner that prevents erosion and dispersal of those materials.	Yes - Ongoing	NCIG will prevent erosion or dispersal of stockpiled construction materials and fill/preload material in accordance with Condition 2.45.	NCIG have installed and maintained silt fences, drains and sedimentation ponds to prevent erosion or dispersal of stockpiled construction materials and fill/preload material in accordance with Condition 2.45.
2.45A	Prior to the commencement of construction of the High Capacity Optional Inlet Rail Spur and Rail Sidings the Proponent shall sample and characterise the quality of the existing groundwater in and around the rail infrastructure corridor to determine groundwater quality trigger values.	Yes	NCIG has conducted a groundwater investigation of the area in and around the Rail Flyover corridor.	Investigation was completed and appropriate groundwater trigger levels were developed based on the investigation.

APPENDIX A
Compliance Review 06_0009

Approval Condition	Condition	Project Compliance Achieved?	Compliance Details April 2016	Compliance Status April 2016
2.45B	Prior to the commencement of construction, the Proponent must develop a long-term groundwater monitoring program in and around the High Capacity Optional Inlet Rail Spur and Rail Sidings to identify changes in groundwater quality from pre-construction groundwater conditions. The groundwater monitoring program will include an action plan should groundwater quality trigger values be exceeded during the course of the monitoring program and the Proponent shall rectify and advise impact on groundwater that may be detected. Groundwater monitoring must commence at least one month prior to the commencement of construction.	Yes - Ongoing	Groundwater monitoring has been commenced in accordance with the Groundwater Management Plan for the Rail Flyover infrastructure.	Groundwater monitoring was commenced 1 month prior to construction of the Rail Flyover. 3-monthly monitoring is continuing for the period of construction.
2.46	Materials classified as Virgin Excavated Natural Materials (VENM) or those referred to under condition 2.47, shall be used as fill/ preload material for the project.	Yes - Ongoing	Only material classified as VENM will be used as fill/preload material in accordance with Condition 2.46.	Only material classified as VENM is being used as defined fill/preload material in accordance with Condition 2.46.
2.47	Unless otherwise agreed by the Director-General, the Proponent shall only source clean materials for use in fill/ preloading activities from the development the subject of development consent DA-134-3-2003-i (dredging and remediation of the South Arm of the Hunter River). Where the Proponent seeks the agreement of the Director-General to use fill/ preload materials from a different source, the Director-General may require submission of additional information to demonstrate how the impacts from heavy vehicle movements will be adequately and appropriately mitigated and managed.	Yes - Ongoing	Only material classified as VENM will be used for fill/preload activities on the site. The approval of the Director-General will be sought if a different source of fill/preload material is proposed.	Only material classified as VENM have been utilised as fill/preload material in accordance with Condition 2.46. The approval of the Director General has not been required as alternative material have not been sourced for use as a defined fill/preload.
2.48	Unless otherwise agreed by the Director-General, fill/ preload material sourced from the development the subject of development consent DA-134-3-2003-i shall be transported and managed consistently with an approved Dredged Material Transport Strategy under that development consent (condition B2.29).	Yes - Ongoing	NCIG will transport and manage fill/preload material in accordance with the Dredged Material Transport Strategy. The Dredged Material Transport Strategy was developed in consultation with Newcastle City Council and Roads and Traffic Authority (RTA) and approved by the RTA on 23 November 2007 in accordance with B2.29 of development consent (DA-134-3-2003-i).	NCIG have managed and transported all fill/preload material in accordance with the Dredged Material Transport Strategy.
2.49	All stormwater and surface water management infrastructure on the Site intended to manage actual or potentially contaminated water shall be lined with a low-permeability material to minimise potential leakage. Collected stormwater shall be reused on Site for beneficial purposes such as the wetting of coal to reduce dust emissions from the Site.	Yes - Ongoing	NCIG will minimise potential leakage from stormwater and surface water management infrastructure intended to manage actual potentially contaminated water in accordance with Condition 2.49.	No contaminated water has been encountered by the NCIG project.
2.50	In the event that stormwater runoff collection cannot meet the water demand of the Site, treated wastewater, if available from the relevant water authority, shall be used preferentially over potable water for the purposes of dust control, unless otherwise agreed by the Director-General.	Yes - Ongoing	NCIG will use preferentially treated wastewater (if available) for the purposes of dust control during operation of the Project in accordance with Condition 2.50. Therefore Condition 2.50 is not applicable prior to the commencement of construction.	Discussions were held with the Hunter Water Corporation in relation to utilising treated wastewater as a part of the NCIG operations. While wastewater is currently available for utilisation, cost and supply management make it an unviable option. Liaison with Hunter Water Corporation is ongoing in relation to this matter.
2.51	All machinery wash down waters and amenities wastewater shall be directed to sewer (subject to Hunter Water Corporation approval), or to an appropriately licensed liquid waste disposal facility.	Yes - Ongoing	NCIG will direct machinery wash down waters and amenities wastewater to sewer or an appropriately licensed liquid waste disposal facility.	The wash down is being directed to sewer. Amenities wastewater is being directed to sewer and an appropriately licensed liquid waste disposal facility as appropriate for amenity areas of the project site. This is undertaken in a manner which ensures there is no resulting pollution.
2.52	The Proponent shall design, install, maintain and operate rainwater tanks for the collection of water for domestic and potable uses on the Site. Collected rainwater shall be used preferentially to external potable water supplies.	Yes - Ongoing	NCIG has designed and installed rainwater tanks in accordance with Condition 2.52.	The coal export terminal is collecting and utilising rainwater runoff in preference to potable water supply for landscaping and ground maintenance purposes.
2.53	The Proponent shall engage an appropriately qualified person to audit construction of the rail infrastructure over land used as part of the KIWEF against the commitments contained in the documents referred to in condition 1.1, including the High Capacity Optional Inlet Rail Spur and Rail Sidings. The auditor shall provide the Director-General and the EPA with quarterly reports on the disturbance and recapping of the waste emplacement area during construction. In the event of any deviation from the commitments made in the abovementioned documents, prior approval should be sought from the EPA, and any deviation from the commitments shall be described in detail and reasons for the change provided and fully justified.	Yes - Ongoing	NCIG engaged Environ to audit construction of the rail infrastructure in accordance with Condition 2.53. This engagement has continued to include construction of the Rail Flyover.	Environ completed the required audit tasks as required by Condition 2.53. These audits were undertaken until the finalisation of capping activities in the in the KIWEF land. These reports have been provided to the Department of Planning and DECCW. New audit reports will be made available, subject to the completion of capping construction as part of the Rail Flyover modification.
2.54	The Proponent shall ensure that any contaminated materials removed from the Site be directed to a waste management facility lawfully permitted to accept the materials.	Yes - Ongoing	Any contaminated materials removed from the Project site will be managed in accordance with Condition 2.54.	Contaminated materials removed from the Project site have been managed by waste management facilities lawfully permitted to accept the materials.
2.55	To avoid any doubt, nothing in this approval relieves the need to comply with the requirements of Environment Protection Licence No. 6437 as it relates to the on-going management of the KIWEF.	Yes - Ongoing	NCIG will comply with the requirements of Environment Protection Licence No.6437 as it relates to the on-going management of the KIWEF.	NCIG are undertaking activities in compliance with Environment Protection Licence No.6437.

APPENDIX A
Compliance Review 06_0009

Approval Condition	Condition	Project Compliance Achieved?	Compliance Details April 2016	Compliance Status April 2016
2.56	All waste materials removed from the Site shall only be directed to a waste management facility lawfully permitted to accept the materials.	Yes - Ongoing	All waste material removed from the Project site will be managed in accordance with Condition 2.56.	Contaminated materials removed from the Project site have been managed by waste management facilities lawfully permitted to accept the materials.
2.57	Except as expressly permitted in an appropriate licence, waste shall not be received at the Site for storage, treatment, processing or reprocessing or disposal.	Yes - Ongoing	Environment Protection Licence 12693 was issued by the Department of Environment and Climate Change on 26 October 2007 for the NCIG development. NCIG will comply with Condition 2.57.	Waste has not been received at the Site for storage, treatment, processing or reprocessing or disposal.
2.58	Within six months of the commencement of construction of the project, or as otherwise agreed by the Director-General, the Proponent shall install the bund along the southern side of the stockpile yard (northern side of Cormorant Road) to the satisfaction of the Director-General.	Yes - N/A	NCIG will construct the earthen bund within six months of commencement of construction in accordance with Condition 2.58. Therefore Condition 2.58 is not applicable prior to the commencement of construction.	A bund along the southern side of the stockpile yard has been completed to meet the requirements of Condition 2.58.
2.59	The Proponent shall ensure that all external lighting installed as part of the project is mounted, screened, and directed in such a manner as not to create a nuisance to surrounding land uses. The lighting shall be the minimum level of illumination necessary, and be in general accordance with AS 4282 – 1997 <i>Control of the Obtrusive Effects of Outdoor Lighting</i> .	Yes - Ongoing	NCIG will install external lighting in accordance with Condition 2.59.	All external lighting has been designed in a manner so as not to create a nuisance to surrounding land uses.
2.60	The Proponent shall plant and maintain local native vegetation species along the earthen bund referred to under condition 2.58. Vegetation shall be planted prior to the commencement of operation of the project, and shall aim to screen the project from visual receptors towards the south, to the greatest extent practicable.	Yes - N/A	Vegetation will be planted along the earthen bund prior to the commencement of operation in accordance with Condition 2.60.	Local vegetation species was planted on the earthen bund prior to commencement of operational activities.
2.61	Advertising and project identification signs shall not be installed along the Cormorant Road frontage of the Site.	Yes - Ongoing	NCIG will not install advertising and Project identification signs along the Cormorant Road frontage of the site in accordance with Condition 2.61.	No advertising or project identification signs has been installed along the Cormorant Road frontage of the site.
3.1	From the commencement of construction of the project, the Proponent shall continuously monitor, utilising the meteorological monitoring station referred to under condition 2.8 of this approval, each of the parameters listed in Table 2, utilising the sampling method indicated, applying a 15-minute average period to all results, and recording data in units specified in Table 2.	Yes - Ongoing	A meteorological monitoring station was installed at the Project site on 03 September 2007 in accordance with Condition 2.8.	A meteorological monitoring station is being maintained on site with monitoring undertaken in accordance with Condition 3.1.
3.2	Prior to the commencement of operation of the project, the Proponent shall develop and submit for the approval of the Director-General and the EPA an Ambient Dust Monitoring Program to outline how the ambient dust impacts of the project will be monitored. The Program shall include, but not necessarily be limited to: a) identification of an integrated air quality monitoring network, developed in consultation with the owner/ operator of the existing Kooragang Coal Loader; b) locations, frequencies and methods for monitoring total suspended particles, PM10 and deposited particulate matter; c) provision for the use of at least four hi-volume samplers (HVAS), four dust depositional gauges and a meteorological station capable of monitoring wind direction and speed in accordance with condition 2.8 and condition 3.1 of this approval; d) investigation of the use of Tapered Element Oscillating Microbalance Samplers (TEOMS) as part of the integrated air quality monitoring network. Should the Proponent consider TEOMS not to be required, the Proponent may seek approval from both the Director-General and the EPA to exclude this requirement. In seeking such an exclusion, the Proponent's reasons for the exclusion shall be provided and be fully justified; e) provided that the use of TEOMS is proven to be justified (as outlined in d) above), the Proponent shall utilise real-time monitoring data to inform environmental management decisions associated with the project; f) a framework for identifying actual and potential dust impacts, and for applying pro-active and reactive mitigation and management measures to address those impacts; g) provision for independent review and auditing of the Program; and h) mechanisms for updating the Program as may be required from time to time.	Yes - N/A	The Ambient Dust Monitoring Program was submitted for approval to the Director-General and DECCW prior to commencement of operational activities.	The Ambient Dust Monitoring Program was submitted to the Director-General and DECCW for approval on 12 March 2010 as a component of the NCIG Dust Management Plan. The most recent version is May 2013, to be updated in May 2015.
3.3	Following one full year of data collection in accordance with an approved Ambient Dust Monitoring Program (refer to condition 3.2), the Proponent shall undertake a model validation study to review TSP, PM ₁₀ and dust deposition levels to assess compliance with the dust impact predictions made in the documents referred to under condition 1.1 and with applicable ambient air quality goals. The model validation study shall be undertaken in accordance with <i>Approved Methods for the Modelling and Assessment of Air Pollutants in New South Wales</i> (DEC, 2005), and any specific requirements of the EPA.	Yes - N/A	The data collected by the approved Ambient Dust Monitoring Program will be utilised to undertake a model validation study after one full year of operational activity.	A model validation study was completed utilising one full year of dust monitoring data. This study determined that the NCIG project was in compliance with the dust impact predictions made in the documents referred to under condition 1.1 and with applicable ambient air quality goals.
3.4	Within 28 days of conducting the dust validation study referred to under condition 3.3 of this approval, the Proponent shall provide the Director-General and the EPA with a copy of the report. If the dust validation study identifies significant deviance from the predictions made in the documents referred to under condition 1.1 or any exceedance with ambient air quality goals, the Proponent shall detail what additional measures would be implemented to further mitigate dust impacts. The Proponent shall clearly indicate who would implement these measures, when these measures would be implemented, and how the effectiveness of these measures would be assessed and reported to the Director-General.	Yes - N/A	The model validation study report referred to in Condition 3.3 will be provided to the Director-General and DECCW with 28 days of finalisation of the study.	The model validation study was submitted to the Director-General and DECCW within 28 days of finalisation of the study on 31 August 2011.
3.5	The requirements of conditions 3.3 and 3.4 shall be repeated once one year of dust monitoring data is available after the project exceeds an export rate of 33 million tonnes of coal per annum.	Yes - N/A	The model validation study referred to in Conditions 3.3 & 3.4 will be repeated within 12 months after the terminal export rate exceeds 33 million tonnes of coal per annum.	The model validation study referred to in Conditions 3.3 & 3.4 will be repeated in June 2013, one year after the terminal export rate exceeds 33 million tonnes of coal per annum.
3.6	Within 90 days of the commencement of operation of the project, or as otherwise agreed by the Director-General, and during a period in which the project is operating under normal operating conditions, the Proponent shall undertake a program to confirm the noise performance of the project. The noise program shall include, but not necessarily be limited to: a) noise monitoring, consistent with the guidelines provided in the <i>New South Wales Industrial Noise Policy</i> (EPA, 2000), to assess compliance with condition 2.13 of this approval. b) methodologies, locations and frequencies for noise monitoring; c) identification of monitoring sites at which pre- and post-project noise levels can be ascertained; d) details of any complaints and enquiries received in relation to noise generated by the project within the first 90 days of operation; e) an assessment of night-time use of audible alarm systems; f) a statement of whether the Site is in compliance with noise limits outlined in condition 2.13; and g) any additional noise mitigation measures and timetables for implementation.	Yes - N/A	The Noise Monitoring Program required by Condition 3.6 was undertaken with 90 days of the commencement of operations.	The Noise Monitoring Program required by Condition 3.6 was undertaken and a report prepared. This report was provided on the 01 November 2010.
3.7	Within 28 days of conducting the noise monitoring referred to under condition 3.6 of this approval, the Proponent shall provide the Director-General and the EPA with a copy of the report. If the noise monitoring report identifies any non-compliance with the noise limits imposed under this approval (refer condition 2.13), the Proponent shall detail what additional measures would be implemented to ensure compliance, clearly indicating who would implement these measures, when these measures would be implemented, and how the effectiveness of these measures would be measured and reported to the Director-General.	Yes - N/A	The Noise Monitoring Program report required by Condition 3.7 was prepared and provided to the Director-General and DECCW.	The Noise Monitoring Program report was provided to the Director-General and DECCW on the 01 November 2010. The most recent version is May 2013, to be updated in May 2015.

APPENDIX A
Compliance Review 06_0009

Approval Condition	Condition	Project Compliance Achieved?	Compliance Details April 2016	Compliance Status April 2016
3.8	The requirements of conditions 3.6 and 3.7 shall be repeated within 90 days of the commencement of operation of each stage of the project, including the operation of the High Capacity Optional Inlet Rail Spur and Rail Sidings.	Yes - N/A	The Noise Monitoring Program was repeated within 90 days of Stage 2AA operation and Stage 2F operation. The process will be repeated after the operation of the Rail Flyover.	The Noise Monitoring Program was completed within 90 days of the completion of Stage 2AA and Stage 2F development phases. Correspondence received back from DoPI indicates that any future monitoring that may show potential exceedences of noise criteria should be communicated with the department.
4.1	<p>Prior to the commencement of operation of the project, or within such period as otherwise agreed by the Director-General, the Proponent shall develop, in consultation with owner/ operator of the existing Kooragang Coal Loader, a Coordinated Environmental Monitoring and Management Protocol to provide a framework for the coordinated and cooperative monitoring and management of environmental impacts from the developments. The Protocol shall include, but not necessarily be limited to:</p> <p>a) procedures for access to, and provision of, monitoring data from each development, particularly in relation to dust and noise emissions;</p> <p>b) the respective remediation and redevelopment works;</p> <p>c) arrangements for coordinated and cooperative monitoring of ambient environmental impacts, including agreements relating to sharing of monitoring networks/ infrastructure, coordinated interpretation of monitoring results and coordination dissemination of monitoring results to relevant parties;</p> <p>d) measures to ensure a coordinated and cooperative approach to the management of common or cumulative environmental impacts from the developments;</p> <p>e) arrangements for communication between the parties, including designated contact persons and contact details;</p> <p>f) notification procedures in the event of an incident at either development that may impact on the other development, or generate a significant common or cumulative impact;</p> <p>g) any agreement for participation in the development of any of the management plans or monitoring programs required under this approval;</p> <p>h) mechanism for review of the Protocol from time to time; and</p> <p>i) such other matters as parties may agree.</p> <p>The Applicant shall provide a copy of the Protocol to the Director-General and the EPA and OEH as soon as practicable after agreement on the terms of the Protocol.</p>	Yes - N/A	The Coordinated Environmental Monitoring and Management Protocol was prepared in consultation with PWCS and in accordance with Condition 4.1.	The Coordinated Environmental Monitoring and Management Protocol was provided to the Director-General and DECCW on 21 December 2009. Approval of this document was provided by Department of Planning on 07 June 2010. The most recent version is September 2014, to be updated in September 2015. Quarterly coordination meetings are held between NCIG and the owner/operator of the existing Kooragang Coal Loader (PWCS) in accordance with the Protocol.
4.2	Prior to the commencement of construction of any component of the project, or within such period as otherwise agreed by the Director-General, the Proponent shall develop, in consultation with RMS, a Coordinated Works Program to ensure that the requirements of this approval, and the conditions imposed on the development consent DA-134-3-2003-1 (dredging and remediation of the South Arm of the Hunter River) are met and coordinated where the relevant works are interrelated. The Program shall specifically focus on requirements for coordination of works in and around the Hunter River foreshore, ecological monitoring and management, and scheduling of dredging and fill/preloading activities.	Yes - Ongoing	NCIG has developed a Coordinated Works Program and submitted to NSW Maritime in May 2007 for comment. No comments were received from NSW Maritime. The Coordinated Works Program was finalised in August 2007.	The project works associated with Project Approvals 06_0009 and DA-134-3-2003-1 is being undertaken in accordance with the Coordinated Works Program.
Cumulative Dust Study				
5.1	<p>The Proponent shall develop and implement a Compliance Tracking Program to track compliance with the requirements of this approval. The Program shall include, but not necessarily limited to:</p> <p>a) provisions for periodic review of the compliance status of the project against the requirements of this approval;</p> <p>b) provisions for periodic reporting of compliance status to the Director-General;</p> <p>c) a program for independent environmental auditing at least annually, or as otherwise agreed by the Director-General, in accordance with ISO 19011:2002 - Guidelines for Quality and/or Environmental Management Systems Auditing and</p> <p>d) mechanisms for rectifying any non-compliance identified during environmental auditing or review of compliance.</p>	Yes - Ongoing	This Compliance Tracking Program will be implemented in accordance with Condition 5.1.	The Compliance Tracking Program was completed and verified prior to commencement of construction. Compliance was also verified prior to commencement of operations through third party auditing.
5.2	<p>The independent environmental audit referred to in condition 5.1c) shall:</p> <p>(a) be conducted by a suitable qualified, experienced and independent team of experts whose appointment has been endorsed by the Director-General;</p> <p>(b) include consultation with the relevant agencies;</p> <p>(c) assess the environmental performance of the project and assess whether it is complying with the requirements of this approval, and any other relevant approvals and relevant EPLs;</p> <p>(d) review the adequacy of any approved strategy, plan or program required under the abovementioned approvals; and</p> <p>(e) recommend measures or actions to improve the environmental performance of the project, and/or any strategy, plan or program required under these approvals.</p> <p>Note: This audit team must be led by a suitable qualified auditor, and include experts in biodiversity, air quality, noise, surface water and groundwater management and other fields as specified by the Director-General.</p>	Yes	NCIG undertook an Independent Environmental Audit, which was commenced in November 2014 and was completed in February 2015. The audit included a lead auditor and a team of experts in the specified fields, approved by the Director-General.	NCIG will complete the next independent environmental audit in accordance with Condition 5.2 in November 2015
6.1	Subject to confidentiality, the Proponent shall make all documents required under this approval available for public inspection on request.	Yes - Ongoing	NCIG will make available all documents required under this approval for public inspection on request (subject to confidentiality).	Project documents have been made available for public inspection as requested.
6.2	<p>Prior to the commencement of construction of the project, the Proponent shall ensure that the following are available for community complaints and enquiries for the life of the project (including construction and operation):</p> <p>a) a telephone number on which complaints and enquiries about construction and operational activities at the Site may be registered.</p> <p>b) a postal address to which written complaints and enquiries may be sent.</p> <p>c) an email address to which electronic complaints and enquiries may be transmitted.</p> <p>The telephone number, the postal address and the email address shall be displayed on a sign near the entrance to the Site, in a position that is clearly visible to the public, and which clearly indicates the purposes of the sign. This information is also to be provided on the Proponent's website.</p>	Yes - Ongoing	NCIG has established a complaints telephone number (1800 016 304); postal address (PO Box 644 Newcastle 2300) and email address (enquiries@ncig.com.au). The details are displayed on a sign near the entrance to the Project site (installed on 3 October 2007) and on the NCIG website (www.ncig.com.au).	NCIG complaints facilities have been maintained for the duration of dredging operations. These facilities include a 24 hour complaints telephone number (1800 016 304); postal address (PO Box 644 Newcastle 2300) and email address (enquiries@ncig.com.au). The details are advertised on site signage and in all NCIG public notices and newsletters and on the NCIG website (www.ncig.com.au). All complaints that have been received are managed through these facilities.

**APPENDIX A
Compliance Review 06_0009**

Approval Condition	Condition	Project Compliance Achieved?	Compliance Details April 2016	Compliance Status April 2016
6.3	<p>The Proponent shall record details of all complaints received through the means listed under condition 6.2 of this approval in an up-to-date Complaints Register. The Register shall record, but not necessarily be limited to:</p> <ul style="list-style-type: none"> a) the date and time, where relevant, of the complaint. b) the means by which the complaint was made (telephone, mail or email). c) any personal details of the complainant that were provided, or if no details were provided, a note to that effect. d) the nature of the complaint. e) record of operational and meteorological condition contributing to the complaint. f) any action(s) taken by the Proponent in relation to the complaint, including any follow-up contact with the complainant. g) if no action was taken by the Proponent in relation to the complaint, the reason(s) why no action was taken. <p>The Complaints Register shall be made available for inspection by the Director-General upon request.</p>	Yes - Ongoing	<p>NCIG will record all complaints in a Complaints Register in accordance with Condition 6.3.</p> <p>In accordance with Condition 7.2, arrangements for complaints handling procedures during construction will be included in the Construction Environmental Management Plan.</p>	<p>The details of all complaints received by NCIG have been recorded in the Complaints Register in accordance with Condition 6.3.</p>
6.4	<p>The Proponent shall establish and maintain a new website, or dedicated pages within its existing website for the provision of electronic information associated with the project. The Proponent shall publish and maintain up-to-date information on this website or dedicated pages including, but not necessarily limited to:</p> <ul style="list-style-type: none"> a) a copy of the documents referred to under condition 1.1 of this approval, and any documentation supporting modifications to this approval that may be granted from time to time; b) a copy of this approval and each relevant environmental approval, licence or permit required and obtained in relation to the project; c) a copy of each strategy, plan and program required under this approval; and d) the outcomes of compliance tracking in accordance with condition 5.1 of this approval. 	Yes - Ongoing	<p>NCIG has established a website (www.ncig.com.au). NCIG will maintain up-to-date information on the website in accordance with Condition 6.4.</p>	<p>NCIG has established a website (www.ncig.com.au) which contains up-to-date project information in accordance with Condition 6.4.</p>

APPENDIX A
Compliance Review 06_0009

Approval Condition	Condition	Project Compliance Achieved?	Compliance Details April 2016	Compliance Status April 2016
7.1	<p>Prior to the commencement of construction of the project, or otherwise agreed by the Director-General, the Proponent shall nominate a suitably qualified and experienced Environmental Representative(s) for the approval of the Director-General. The Proponent shall employ the Environmental Representative(s) on a full-time basis, or as otherwise agreed by the Director-General, during the operation of the project. The Environmental Representative(s) shall be:</p> <p>a) the principal contact point in relation to the environmental performance of the project;</p> <p>b) responsible for all management plans and monitoring programs required under this approval;</p> <p>c) responsible for considering and advising on matters specified in the conditions of this approval, and all other licences and approvals related to the environmental performance and impacts of the project;</p> <p>d) responsible for receiving and responding to complaints in accordance with condition 6.2 of this approval; and</p> <p>e) given the authority and independence to require reasonable steps be taken to avoid or minimise unintended or adverse environmental impacts, and failing the effectiveness of such steps, to direct that relevant actions be ceased immediately should an adverse impact on the environment be likely to occur.</p>	Yes - Ongoing	The Director-General approved Nathan Juchau as a suitably qualified and experienced Environmental Representative on 03 October 2007.	The approved NCIG Environmental Representative (Nathan Juchau) continues to be employed on the project.
7.2	<p>Prior to the commencement of construction of the project, the Proponent shall prepare and implement a Construction Environmental Management Plan to outline environmental management practices and procedures to be followed during construction of the project. The Plan shall be prepared in accordance with <i>Guideline for the Preparation of Environmental Management Plans</i> (DIPNR 2004) and shall include, but not necessarily be limited to:</p> <p>a) a description of all activities to be undertaken on the Site during construction including an indication of stages of construction, where relevant;</p> <p>b) statutory and other obligations that the Proponent is required to fulfil during construction including all approvals, consultations and agreements required from authorities and other stakeholders, and key legislation and policies;</p> <p>c) details of how the environmental performance of the construction works will be monitored, and what actions will be taken to address identified adverse environmental impacts. In particular, the following environmental performance issues shall be addressed in the Plan:</p> <p>i) measures to monitor and manage dust emissions;</p> <p>ii) measures to monitor and minimise soil erosion and the discharge of sediment and other pollutants to lands and/ or waters during construction activities;</p> <p>iii) measures to monitor and control noise emissions during construction works;</p> <p>iv) measures to monitor and manage groundwater impacts, particularly in the vicinity of the High Capacity Optional Inlet Rail Spur and Rail Sidings; and</p> <p>v) measures to monitor and manage potential Aboriginal Heritage impacts.</p> <p>d) a description of the roles and responsibilities for all relevant employees involved in the construction of the project;</p> <p>e) the additional studies listed under condition 7.3 of this approval;</p> <p>f) a traffic control plan to detail the various traffic control measures to be used for construction traffic access connections to the classified road network; and</p> <p>g) complaints handling procedures during construction.</p> <p>The Plan shall be submitted for the approval of the Director-General no later than one month prior to the commencement of any construction works associated with the project, or within such period otherwise agreed by the Director-General. Construction works shall not commence until written approval has been received from the Director-General.</p>	Yes - Ongoing	<p>The Construction Environmental Management Plan for the Stage 2AA development phase was prepared and submitted to the Director-General prior to commencement of construction activities.</p> <p>The Construction Environmental Management Plan for the Stage 2F development phase was prepared and submitted to the Director-General prior to commencement of 2F construction activities.</p> <p>The Construction Environmental Management Plan for the Stage 2F development phase, including the Rail Flyover, was prepared and submitted to the Director-General prior to commencement of Rail Flyover construction activities.</p>	<p>The Construction Environmental Management Plan for the Stage 2AA development phase was prepared and submitted on 26 August 2010. Approval by the Director-General was received on 21 September 2010.</p> <p>The Construction Environmental Management Plan for the Stage 2F development phase was prepared and submitted on 28 March 2012. Approval by the Director-General was received on 14 June 2012.</p> <p>The Construction Environmental Management Plan for the Stage 2F development phase, including the Rail Flyover, was prepared and submitted on 28 June 2013. Approval by the Director-General was received on 28 June 2013.</p>
7.3	As part of the Construction Environmental Management Plan for the project required under condition 7.2 of this approval, the Proponent shall prepare and implement the following:	Yes - Ongoing		
7.3(a)	<p>a) where soil testing prior to the commencement of construction identifies the presence of acid sulfate soils, a Construction Acid Sulfate Soil Management Plan prepared in accordance with guidance provided in <i>Acid Sulfate Soil Manual</i> (Acid Sulfate Soil Management Advisory Committee, 1998);</p>	Yes - Ongoing	The Acid Sulfate Soil Management Plan was developed as part of the Construction Environmental Management Plan (Condition 7.2). The Acid Sulfate Soil Management Plan for the Stage 2AA development phase was prepared and submitted on 26 August 2010. Approval by the Director-General was received on 21 September 2010. The Acid Sulfate Soil Management Plan for the Stage 2F development phase was prepared and submitted on 28 March 2012. Approval by the Director-General was received on 14 June 2012. Approval by the Director-General was received on 28 June 2013.	The NCIG development is being undertaken in accordance with the Acid Sulfate Management Plan. This includes a program of soils and water sampling and materials management procedures. This program of testing has found that there are no issues with acid sulphate soils on the NCIG project site.
7.3(b)	<p>b) a Construction Surface Water Management Plan to detail how surface water and stormwater will be managed on the Site during construction. The Plan shall include use of appropriately-sized stormwater controls, in accordance with <i>Managing Urban Stormwater: Soils and Construction</i> (Landcom, 2004). The Plan shall include specific measures to avoid sediment-laden stormwater from entering Deep and Swan Ponds, wetland areas or the Hunter River, and a monitoring program for stormwater leaving the Site;</p>	Yes - Ongoing	The Construction Surface Water Management Plan was developed as part of the Construction Environmental Management Plan (Condition 7.2). The Construction Surface Water Management Plan for the Stage 2AA development phase was prepared and submitted on 26 August 2010. Approval by the Director-General was received on 21 September 2010. The Construction Surface Water Management Plan for the Stage 2F development phase was prepared and submitted on 28 March 2012. Approval by the Director-General was received on 14 June 2012. Approval by the Director-General was received on 28 June 2013.	The NCIG development is being undertaken in accordance with the Surface Water Management Plan. This includes installation of stormwater controls, water quality monitoring and management
7.3(c)	<p>c) a Construction Noise Management Plan to detail how construction noise and vibration impacts would be minimised and managed, including, but not necessarily limited to:</p> <p>i) details of construction activities and a schedule for construction works;</p> <p>ii) identification of construction activities that have the potential to generate noise and/ or vibration impacts on surrounding land uses, particularly residential areas;</p> <p>iii) a detailed description of what actions and measures would be implemented to ensure that these works would comply with the relevant noise and vibration criteria/ guidelines;</p> <p>iv) procedures for notifying residents of construction activities that are likely to effect their noise and vibration amenity, as well as procedures for dealing with and responding to noise complaints; and</p> <p>v) a description of how the effectiveness of these actions and measures would be monitored during the proposed works, clearly indicating how often this monitoring would be conducted, how the results of this monitoring would be recorded; and, if any non-compliance is detected.</p>	Yes - Ongoing	The Construction Noise Management Plan was developed as part of the Construction Environmental Management Plan (Condition 7.2). The Construction Noise Management Plan for the Stage 2AA development phase was prepared and submitted on 26 August 2010. Approval by the Director-General was received on 21 September 2010. The Construction Noise Management Plan for the Stage 2F development phase was prepared and submitted on 28 March 2012. Approval by the Director-General was received on 14 June 2012. Approval by the Director-General was received on 28 June 2013.	The NCIG development is being undertaken in accordance with the Noise Management Plan. This includes regular noise monitoring and reporting, together with complaint handling procedures. The assessments of noise have found that NCIG activities are compliant with Condition 2.14 and the noise criteria detailed in EPL12693.

**APPENDIX A
Compliance Review 06_0009**

Approval Condition	Condition	Project Compliance Achieved?	Compliance Details April 2016	Compliance Status April 2016
7.3(d)	d) a Construction Traffic Management Protocol detail how heavy vehicle movements associated with the project will be managed during construction, including Site preparation and fill/ preloading activities. The Protocol shall specifically address the movement of oversize loads to and from the Site, the management of construction traffic, restrictions to the hours of heavy vehicle movements to avoid road use conflicts, and the transport of construction waste materials. In addition to approval from the Director-General, the Construction Traffic Management Protocol shall be submitted for the approval of the RTA and Council.	Yes - Ongoing	The Construction Traffic Management Protocol was developed as part of the Construction Environmental Management Plan (Condition 7.2). The Construction Traffic Management Protocol for the Stage 2AA development phase was prepared and submitted on 26 August 2010. Approval by the Director-General was received on 21 September 2010. The Construction Traffic Management Protocol for the Stage 2F development phase was prepared and submitted on 28 March 2012. Approval by the Director-General was received on 14 June 2012. Approval by the Director-General was received on 28 June 2013.	The NCIG development is being undertaken in accordance with the Construction Traffic Management Protocol. This includes management of heavy vehicle techniques to ensure the occurrence of any conflict is reduced both on and off the site.
7.3(e)	e) a Construction Aboriginal Heritage Management Plan detail how construction impacts on Aboriginal heritage will be minimised and managed. The plan shall be developed in consultation with the local Aboriginal Community, and include, but not necessarily be limited to: i) a commitment to provide opportunities for representatives of the local Aboriginal community to monitor any initial ground disturbance activities associated with previously undisturbed environments within the project area; ii) procedures for dealing with previously unidentified Aboriginal objects (excluding human remains) including cessation of works in the vicinity, assessment of the significance of the item(s) and determination of appropriate mitigation measures including when works can recommence by a suitably qualified archaeologist in consultation with the Department, OEH and the local Aboriginal community, and registering of the new site in the OEH's Aboriginal Heritage Information Management System (AHIMS) register; iii) procedures for dealing with human remains, including cessation of works in the vicinity and notification of the Department, NSW Police, OEH and local Aboriginal community and not recommencing any works in the area unless authorised by the OEH and/or the NSW Police; and iv) heritage training and induction processes for construction personnel (including procedures for keeping records of inductions) and obligations under the conditions of this approval including site identification, protection and conservation of Aboriginal cultural heritage;	Yes - Ongoing	The Construction Aboriginal Heritage Management Plan was developed as part of the Construction Environmental Management Plan for Stage 2F construction, including construction of the Rail Flyover. Approval by the Director-General was received on 28 June 2013.	The NCIG development is being undertaken in accordance with the Construction Aboriginal Heritage Management Protocol. This includes management of heavy vehicle techniques to ensure the occurrence of any conflict is reduced both on and off the site.

APPENDIX A
Compliance Review 06_0009

Approval Condition	Condition	Project Compliance Achieved?	Compliance Details April 2016	Compliance Status April 2016
7.4	In the event that construction of the project is staged or phased up to the maximum capacity specified under condition 1.5, the requirements of conditions 7.2 and 7.3 shall be repeated prior to the commencement of construction.	Yes - Ongoing	The development of new Construction Environmental Management Plans has been completed for each new stage of construction, including the Rail Flyover.	The Construction Environmental Management Plan, and associated plan as detailed in Conditions 7.3(a) to (d), for the Stage 2F development phase was prepared and submitted on 28 March 2012. Approval by the Director-General was received on 14 June 2012. The Construction Environmental Management Plan for the Stage 2F development phase, including the Rail Flyover, was prepared and submitted on 26 June 2013. Approval by the Director-General was received on 28 June 2013.
7.5	Prior to the commencement of operation of the project, the Proponent shall prepare and submit for the approval of the Director-General an Operation Environmental Management Plan (OEMP) to detail an environmental management framework, practices and procedures to be followed during the operation of the project. The Plan shall be consistent with the Department's <i>Guideline for the Preparation of Environmental Management Plans</i> (DIPNR 2004), and shall include, but not necessarily be limited to: a) a description of all activities to be undertaken on the Site during operation including an indication of stages of operation, where relevant; b) statutory and other obligations that the Proponent is required to fulfil during operation including all approvals, consultations and agreements required from authorities and other stakeholders, and key legislation and policies; c) details of how the environmental performance of the operations will be monitored, and what actions will be taken to address identified adverse environmental impacts. In particular, the following environmental performance issues shall be addressed in the Plan: i) measures to monitor and manage dust emissions; ii) measures to monitor and minimise soil erosion and the discharge of sediment and other pollutants to lands and/ or waters during operation; iii) measures to monitor and control noise emissions during operation; iv) measures to monitor and manage retained onsite native vegetation and habitat. d) a description of the roles and responsibilities for all relevant employees involved in the operation of the project; e) the additional studies listed under condition 7.6 of this approval; and f) complaints handling procedures during operation. The Operation Environmental Management Plan shall be made available for inspection by the public upon request following its approval by the Director-General.	Yes - N/A	The Operational Environmental Management Plan was submitted for approval to the Director General and DECCW prior to commencement of operational activities.	The Operational Environmental Management Plan was submitted to the Director-General and DECCW for approval on 12 March 2010. The most recent version is May 2013, to be updated in May 2015.
7.6	As part of the Operation Environmental Management Plan for the project required under condition 7.5 of this approval, the Proponent shall prepare and implement the following:	Yes - N/A	The Operational Environmental Management Plan prepared and implemented prior to commencement of operational activities.	The Operational Environmental Management Plan was submitted to the Director-General and DECCW for approval on 12 March 2010.
7.6(a)	a) a Dust Management Plan to outline measures to minimise and manage any impacts from the operation of the project on local air quality. The Plan shall include, but not necessarily be limited to: i) identification of all major sources of dust emissions that may occur as result of the operation of the project; ii) description of the procedures to manage the dust emissions from the sources identified; iii) identification of the locations where monitoring of dust emissions is to be undertaken; iv) procedures for monitoring dust emissions from the project, in accordance with the requirements of this approval and the Environment Protection Licence for the project; v) protocols for regular maintenance of plant and equipment, to minimise the potential for fugitive dust emissions; and vi) description of procedures to be undertaken if any non-compliance is detected.	Yes - N/A	The Dust Management Plan was developed as part of the Operational Management Plan (Condition 7.5). The Dust Management Plan was submitted for approval to the Director General and DECCW prior to commencement of operational activities.	The Dust Management Plan was submitted to the Director-General and DECCW for approval on 12 March 2010 in accordance with Condition 7.6(a). The most recent version is May 2013, to be updated in May 2015.
7.6(b)	b) a Noise Management Plan to outline monitoring, management procedures and measures to minimise total operational noise emissions from the project. The Plan shall also include, but not necessarily be limited to: i) identification of all relevant receivers and the applicable criteria at those receivers commensurate with the noise limits specified under approval; ii) identification of activities that will be carried out in relation to the project and the associated noise sources; iii) assessment of project noise impacts at the relevant receivers against the noise limits specified under this approval; iv) details of all management methods and procedures that will be implemented to control individual and overall noise emissions from the Site during the project; v) details regarding the procurement process to guarantee that equipment levels meet the noise levels as provided in the documents listed in condition 1.1; vi) development of reactive and pro-active strategies for dealing promptly with any noise complaints; vii) noise monitoring and reporting procedures; and viii) regular internal audits of compliance of all plant and equipment with acceptable design noise.	Yes - N/A	The Noise Management Plan was developed as part of the Operational Management Plan (Condition 7.5). The Noise Management Plan was submitted for approval to the Director General and DECCW prior to commencement of operational activities.	The Noise Management Plan was submitted to the Director-General and DECCW for approval on 12 March 2010 in accordance with Condition 7.6(b). The most recent version is May 2013, to be updated in May 2015.
7.6(c)	c) a Water Management Plan to outline the water management system for the Site. The Plan shall include, but not necessarily be limited to: i) predicted Site water balance including the water supply system; ii) details regarding water management structures such as settling ponds, water tanks and the water management system for dredge sea water; iii) locations and design specifications for all water diversions from undisturbed runoff areas including channel design and stabilisation, sediment retention storages and other structures; iv) details on the internal drainage system including bunding, drainage channels, dewatering sumps and any pipelines; v) procedures for the management of groundwater encountered on Site and any temporary dewatering facilities; and vi) procedures to be implemented to minimise potential surface water impacts.	Yes - N/A	The Water Management Plan was developed as part of the Operational Management Plan (Condition 7.5). The Water Management Plan was submitted for approval to the Director General and DECCW prior to commencement of operational activities.	The Water Management Plan was submitted to the Director-General and DECCW for approval on 12 March 2010 in accordance with Condition 7.6(c). The most recent version is May 2013, to be updated in May 2015.
7.6(d)	d) a Spontaneous Combustion Management Protocol to outline measures to minimise and manage the spontaneous combustion of the coal stockpiles. The Plan shall include, but not necessarily be limited to: i) coal stockpile management measures; ii) monitoring of potential causes of spontaneous combustion events; and iii) corrective action in the event of spontaneous combustion.	Yes - N/A	The Spontaneous Combustion Management Plan was developed as part of the Operational Management Plan (Condition 7.5). The Spontaneous Combustion Management Plan was submitted for approval to the Director General and DECCW prior to commencement of operational activities.	The Spontaneous Combustion Management Plan was submitted to the Director-General and DECCW for approval on 12 March 2010 in accordance with Condition 7.6(c). The most recent version is May 2013, to be updated in May 2015.
7.7	The Operation Environmental Management Plan required under conditions 7.5 and 7.6 shall periodically reviewed and maintained, to reflect any phasing of implementation of the project, and any operational changes that may be made from time to time.	Yes - N/A	The Operation Environmental Management Plan is scheduled to be reviewed periodically in accordance with Condition 7.7. A15	The Operation Environmental Management Plan is scheduled to be reviewed periodically in accordance with Condition 7.7. See updates of relevant documents in comments above.

**APPENDIX A
Compliance Review 06_0009**

Approval Condition	Condition	Project Compliance Achieved?	Compliance Details April 2016	Compliance Status April 2016
8.1	The Proponent shall notify the Director-General of any incident with actual or potential significant off-Site impacts on people or the biophysical environment as soon as practicable after the occurrence of the incident. The Proponent shall provide written details of the incident to the Director-General within seven days of the date on which the incident occurred.	Yes - Ongoing	NCIG will notify the Director-General in accordance with Condition 8.1.	NCIG have notified the Director-General of all applicable incidents in accordance with Condition 8.1.
8.2	The Proponent shall maintain a register of accidents, incidents and potential incidents with actual or potential significant off-Site impacts on people or the biophysical environment. The register shall be made available for inspection at any time by the independent qualified person or team conducting the Environmental Audit and/or the Director-General.	Yes - Ongoing	NCIG will maintain a register in accordance with Condition 8.2.	The details of all incidents associated with the NCIG project have been recorded in the Incident Register in accordance with Condition 8.2.
8.3	The Proponent shall meet the requirements of the Director-General to address the cause or impact of any incident, as it relates to this approval, reported in accordance with condition 8.1 of this consent, within such period as the Director-General may agree.	Yes - Ongoing	NCIG will meet the requirements of the Director-General in accordance with Condition 8.3.	NCIG have met the requirements of the Director-General when requested.